



THIS WEEK'S PROGRESS

(July 5 – July 8)

- o Steel erection in Area A continued up to the third floor.
- o Core B forms and rebar were poured up to the fourth floor.
- o Footings in Area B were formed and poured.
- o Exterior and interior framing in Area C continued.
- o Fire protection piping was started on Level 2.
- Work is planned for Saturday 7/9/22.

PROJECT TRACKING:

Area C concrete slabs: 100% Area A steel: 53% Area B concrete: 68%

ANTICIPATING NEXT WEEK

(July 11 – July 15)

- O Steel erection in Area A will continue up to the roof level.
- o The Core in Area B will be poured up to the roof.
- o Footings and foundation walls for the perimeter of Area B will be completed.
- Exterior framing, wall board and roof edge blocking will begin.
- Work is tentatively scheduled for Saturday 7/16/22.

MILESTONE DATES:

- Structural Steel complete: 8/30/22
- Masonry begins: 7/18/22
- Building tight: 1/26/23

For Traffic Safety Enhancements and other project details, please visit the Project Website: https://www.brookline.k12.ma.us/Page/2353