



THIS WEEK'S PROGRESS

(July 25 – July 29)

- The final concrete foundation walls were completed.
- o Steel erection in Area A continued up to the roof.
- o Exterior framing and sheathing in Area C continued to the North and East sides.
- o Interior framing on level 3 Area C was 90% completed, and some wall sheathing started.
- o Fire protection, plumbing and mechanical piping was ongoing in Area C, multiple levels.
- o The water main connection was completed in Westbourne Terrace.
- The electrical ductbank conduit was run to the transformer pad location.
- o Roofing was underway in Area C.
- Structural steel work is planned for Saturday 7/30/22.

PROJECT TRACKING:

Area C concrete slabs: 100%

Area A steel: 84% Area B concrete: 100%

ANTICIPATING NEXT WEEK

(August 1 – August 5)

- O Steel erection will finish in Area A and will move into Area B.
- o The first floor deck in Area A will be poured and a second deck may also be completed.
- o Exterior framing and sheathing will continue on the North and East sides of Area C.
- o Interior framing will occur on levels 1 and 2.
- o Roofing will be ongoing in Area C.
- o The temporary supports in the basement of Area A will be removed.
- Structural work is tentatively scheduled for Saturday 8/6/22.

MILESTONE DATES:

• Structural Steel complete: 9/16/22

Masonry begins: 08/02/22

Building tight: 01/26/23

For Traffic Safety Enhancements and other project details, please visit the Project Website: https://www.brookline.k12.ma.us/Page/2353