



THE RIGHT CHOICE IN PROJECT MANAGEMENT

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK'S PROGRESS

(July 24 – July 29)

- The main stair was painted, panels installed.
- Ceiling tile was completed on floors 2-4.
- Terrazzo installation was completed.
- VCT flooring finished on level 4 and is nearly complete on level 3.
- The gym flooring was finished.
- Doors have been installed in 80% of the building.
- Ceiling and wall mounted fixtures have been installed throughout the building.
- Mechanical equipment is being started up.
- Roof edge coping was ongoing.
- Concrete sidewalks have been prepared to be poured, the North Ramp concrete is done
- Guardrails at the Pre-K playground have been installed, and playground equipment is on site.
- **Work is scheduled for Saturday 07/29/23.**

PROJECT TRACKING:

Floor 4: VCT flooring complete

Floor 3: VCT flooring 85% complete

Floor 2: VCT flooring 50% complete

ANTICIPATING NEXT WEEK

(July 31 – August 5)

- Ceiling tile installation will finish up above the areas held out for terrazzo.
- Guardrail panels at the main stair will continue to be painted and installed.
- VCT flooring will continue on levels 3 and 2.
- VCT flooring will be washed and waxed on level 4, ahead of furniture arriving on 8/7.
- The lift at the stage will be installed.
- Sidewalks at the North and South sides of the site will be placed.
- Playground equipment on the Pre-K roof will be installed.
- The generator will be tested.
- The large gym floor will be striped.
- Mechanical equipment startup will be ongoing.
- **Work is planned for Saturday 08/05/23.**

MILESTONE DATES:

- Initial furniture delivery: 8/7/23
- Punch list, 4th floor: 8/15/23
- Certificate of Occupancy: 10/06/23

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>