

# LEFTFIELD

## DRISCOLL SCHOOL WEEKLY UPDATE



### THIS WEEK'S PROGRESS

(August 1 – August 5)

- Steel erection in Area A continued at the roof and towards Area B.
- The first section of the central stair was installed.
- Waterproofing on the West, North and East exterior sides of the building continued.
- Interior framing on levels 2 and 3 Area C continued along with some wall top sheathing.
- Fire protection, plumbing and mechanical piping was ongoing in Area C, all levels.
- Roofing continued in Area C.
- Temp Playground #2 surface was prepped for re-paving.
- **Structural steel work is planned for Saturday 8/6/22.**

### PROJECT TRACKING:

Area C Exterior framing/sheathing: 80%

Area A steel: 91%

### ANTICIPATING NEXT WEEK

(August 8 – August 12)

- Steel erection will finish in Area A and will move into Area B.
- The 2<sup>nd</sup> and 3<sup>rd</sup> floor decks in Area A will be poured.
- Exterior sheathing and waterproofing will continue on the North and East sides of Area C.
- Interior framing will occur on levels 1 and 2.
- Roofing will move to the small roofs in Area C.
- The masons will mobilize on site and begin their layout on the West side of Area C.
- The permanent stair in Core A will be installed.
- **Structural work is tentatively scheduled for Saturday 8/13/22.**

### MILESTONE DATES:

- Structural Steel complete: 9/16/22
- Masonry begins: 08/09/22
- Building tight: 01/26/23

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>