



# LEFTFIELD

## DRISCOLL SCHOOL WEEKLY UPDATE



### THIS WEEK'S PROGRESS

(August 8 – August 12)

- Steel erection was completed at Area A and towards Area B.
- All sections of the central stair were installed.
- The floor slab on level 2 Area A was poured.
- The permanent stair in Core A was started.
- Waterproofing on the West and North exterior sides of the building continued.
- Interior framing on levels 2 and 3 Area C is largely complete. Interior sheathing is ongoing.
- Fire protection, plumbing and mechanical piping was ongoing in Area C, all levels.
- Roofing finished in Area C.
- Temp Playground #2 surface was repaved and striped.
- **Structural steel work is planned for Saturday 8/13/22.**

### PROJECT TRACKING:

Area C Exterior framing/sheathing: 93%  
Area A steel: 100%  
Area A concrete slabs: 32%

### ANTICIPATING NEXT WEEK

(August 15 – August 19)

- **Sewer connection work in Washington Street will begin for two weeks from 7am – 3pm daily; traffic will be reduced to one lane in front of the school, with police details.**
- Steel erection will move from the A/B/C intersection to Area B.
- The 3<sup>rd</sup> floor deck in Area A will be poured.
- Exterior sheathing and waterproofing will continue on the North and East sides of Area C.
- Interior framing will occur on levels 1 and 4.
- The masons will mobilize on site and begin their work on the West side of Area C.
- The permanent stair in Core A will be installed.
- **Structural work is tentatively scheduled for Saturday 8/13/22.**

### MILESTONE DATES:

- Structural Steel complete: 9/16/22
- Masonry begins: 08/15/22
- Building tight: 01/26/23

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>