



THE RIGHT CHOICE IN PROJECT MANAGEMENT

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK'S PROGRESS

(August 14 – August 19)

- The small gym wood flooring was completed.
- Bleachers for the large gym were installed.
- VCT flooring on level 2 was completed.
- Classroom doors received whiteboard paint.
- Mechanical equipment startups continued.
- Roof edge coping was ongoing.
- Concrete benches and sidewalks were poured.
- Playground equipment was installed.
- The climbing wall components were delivered.
- Carpet tile was started in the Media Center.
- Main stair guardrails were completed.
- The generator start-up/test was completed.
- The punch list process began.
- **Work is scheduled for Saturday 08/19/23.**

PROJECT TRACKING:

Floor 4: Ready for punch list.

Floor 3: Ready for punch list.

Floor 2: VCT flooring completed

Floor 1: Ceilings completed.

ANTICIPATING NEXT WEEK

(August 21 – August 26)

- Playground equipment on the Pre-K roof will be welded.
- Mechanical equipment startups will continue.
- Millwork and countertops will be installed.
- The small gym wood floor will be finished.
- The Town's IT work will continue.
- VCT will start on the 1st floor.
- Site grading will happen on the South and North sides of the building.
- The punch list process will continue on the 3rd floor.
- **Work is planned for Saturday 08/26/23.**

MILESTONE DATES:

- Initial furniture delivery: 09/05/23
- Punch list, 3rd and 4th floor: 8/23/23
- Certificate of Occupancy: 09/29/23
- Students start in new school: 10/17/23

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>