



THE RIGHT CHOICE IN PROJECT MANAGEMENT

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK'S PROGRESS

(September 13 – September 16)

- Brick installation was ongoing at the West and North elevations of Area C.
- Interior wall framing in Area A is progressing on levels 1-3.
- Exterior framing in Area A is ongoing at South, North and East elevations.
- Fire protection, plumbing and mechanical piping continued in Area A, all levels.
- Electrical conduit is being run in the main electric room in the basement.
- Steel erection and decking is ongoing in Area B with steel up to the roof level.
- No work is anticipated for Saturday 9/17/22.

PROJECT TRACKING:

Area A Exterior framing/sheathing: 35%
Area B concrete slab on deck: 0%
Overall Steel completion: 95%

ANTICIPATING NEXT WEEK

(September 19 – September 23)

- Steel erection will be completed in Area B.
- Window installation will begin in Area C.
- Ductwork installation will begin in the gym.
- The masons will continue with brick on the West and North elevations of Area C.
- Roof edge work will be completed in Area A.
- MEP trades will continue their work in Area A to include levels 3 and 4.
- A temporary roof will be completed on the Pre-K playground.
- Work is tentatively scheduled for Saturday 9/24/22

MILESTONE DATES:

- Structural Steel complete: 9/16/22
- Concrete slabs complete: 10/10/22
- Masonry complete, Area A: 10/18/22
- Building tight: 01/26/23

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>