



THE RIGHT CHOICE IN PROJECT MANAGEMENT

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK'S PROGRESS

(September 26 – September 30)

- Brick installation was completed at the West and North sides of Area C and began on the East.
- Exterior framing and sheathing in Area A was ongoing at South and North elevations.
- Fire protection, plumbing and mechanical piping continued in Areas A and B, all levels.
- Ductwork installation finished in the gym and started in Area C level 2.
- The basement underground utilities were completed and the concrete floor was poured.
- Geothermal pipe installation began.
- The concrete slab on the second floor of Area B was poured.
- **Work is anticipated for Saturday 10/1/22.**

PROJECT TRACKING:

Area A Exterior framing/sheathing: 75%
Area B concrete slab on deck: 16%
Overall Steel completion: 100%

ANTICIPATING NEXT WEEK

(October 3 – October 7)

- Window installation will begin in Area C.
- Ductwork installation will continue and extend to Area C level 3.
- The masons will continue with brick on the East of Area C and North elevation of Area A.
- Geothermal piping will continue in Area AB
- MEP trades will continue their work in Area A to include levels 3 and 4.
- Concrete floors on levels 3 and 4 in Area B will be poured.
- Sheathing on the South elevation of Area A will be completed.
- **Work is tentatively scheduled for Saturday 10/8/22**

MILESTONE DATES:

- Concrete slabs complete: 10/10/22
- Masonry complete, Area C: 10/18/22
- Building tight: 01/26/23

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>