

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK (Nov 13 – 18)

School Day 7am – 3pm

- Punch list/teacher's list items

Second Shift Work (3 – 11pm)

- HVAC air balancing.

11/18

- North ramp permanent railings installed.
- Paint punch list work.

Phase 2 Work:

- Containment in place.
- Negative air machines in place.
- Load-out openings created.
- FA panel shut down.
- Town furniture and equipment removed, through Phase 4B.

ANTICIPATING NEXT WEEK (Nov 20 – 25)

School Day 7am – 3pm:

- On-call HVAC support
- Controls programming

Second Shift Work (3-11pm)

- HVAC air balancing
- Punch list work

Phase 2 Work:

- Remediation
- Interior Demolition

PHASE 2 MILESTONE DATES:

- Abatement start: 11/13/23
- Demolition start: 12/18/23
- Geothermal wells start: 4/1/24

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>