



DRISCOLL SCHOOL WEEKLY UPDATE



This Week's Progress (November 15 - 20)

- The SOE subcontractor has demobilized.
- Trucking of excavated material has been limited, we had 54 truck trips from Monday - Thursday.
- Installation of the underground drainage continues, both North and West pipe runs will be nearly complete this week.
- Excavation for the elevator pit has begun, and a concrete 'mud mat' has been placed.
- We continue to monitor the work for vibration, water/soil quality and movement with no issues to report.

Anticipating Next Week (November 22 - 27)

- Excavation, form work and concrete for the elevator pit is scheduled.
- Trucking of material offsite will be ongoing, with police details as needed.
- **We do not anticipate any work on Thanksgiving Day (11/25) or Saturday 11/27.**

To view the Project Website: <https://www.brookline.k12.ma.us/Page/2353>