

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK (Nov 27 – Dec 02)

School Day 7am – 3pm

- Punch list/teacher's list items
- Controls programming

Second Shift Work (3 – 11pm)

- HVAC air balancing.

12/2

- North ramp permanent railings installed.
- Paint punch list work.

Phase 2 Work:

- Containment started, Phases 3, 4.
- Negative air machines in place.
- Remediation complete, Phase 1.

ANTICIPATING NEXT WEEK (Dec 04 - 09)

School Day 7am – 3pm:

- On-call HVAC support
- Controls programming to be completed.

Second Shift Work (3-11pm)

- HVAC air balancing
- Punch list work

Phase 2 Work:

- Containment, Phases 3 and 4.
- Cut and cap water
- Cut electrical service
- Begin process of cut/cap gas lines

PHASE 2 MILESTONE DATES:

- Demolition start: 12/18/23
- Geothermal wells start: 4/1/24

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>