



THE RIGHT CHOICE IN PROJECT MANAGEMENT

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK'S PROGRESS

(December 5 – December 9)

- Brick finished on East and continued on South side of Areas A and B.
- Electrical switchgear was rigged into place.
- Stair #5 concrete was poured.
- Roofing in Area B continued.
- Window frame and glass installation was ongoing at Area C East and Area A North.
- Exterior wall sheathing and waterproofing at Area B is nearly completed.
- Drywall finished in the mock-up room and started on level 2 of Area C.
- Geothermal piping in the basement continued.
- Ductwork was ongoing in Area A levels B and 1.
- **Work is scheduled for Saturday 12/10/22.**

PROJECT TRACKING:

Area C windows : 100%
Area A masonry: 90%
Area B exterior sheathing: 100%

ANTICIPATING NEXT WEEK

(December 12 – December 16)

- Window installation will continue in Area A North and begin on the East.
- The masons will continue in Areas A and B South.
- MEP trades will continue their work in all areas A, B and C.
- Waterproofing will continue along Area B North and the balance of Area C West.
- Interior drywall will continue in Area C, levels 2 and 3.
- Roofing in Area B will be ongoing.
- **Work is planned for Saturday 12/17/22.**

MILESTONE DATES:

- Building B ready for temp heat, 12/14/22
- Masonry complete, Area A: 12/14/22
- Building tight: 01/26/23

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>