



DRISCOLL SCHOOL WEEKLY UPDATE



This Week's Progress (November 29 - Dec 4)

- Formwork for the elevator core has been built, concrete poured on Friday 12/3.
- Underground drainage at building perimeter is nearly completed.
- The impacted soil stockpile was relocated to allow for further foundation progress, without impacting (overall) project or foundation schedule.
- Daily monitoring for vibration, water/soil quality and movement continues.

Anticipating Next Week (December 6 - 11)

- Excavation, form work and concrete placement for footings and foundation walls will continue. Coordination with the Building Department and 3rd party inspections is ongoing.
- Trucking of material offsite will be ongoing, with police details as needed.
- **We do not anticipate any work on Saturday December 11th.**

To view the Project Website: <https://www.brookline.k12.ma.us/Page/2353>