



DRISCOLL SCHOOL WEEKLY UPDATE



This Week's Progress (December 20-24)

- Footings along Westbourne St and alley have been poured.
- There was no trucking of material offsite this week.
- Waterproofing at the elevator and ejector pits was installed.
- Steel for the mockup was installed
- Deliveries of rebar, concrete, formwork and other materials have been coordinated with police details and timed to not conflict with school activities.
- Monitoring for vibration, water/soil quality and movement continues.

Anticipating Next Week (December 27-31)

- The perimeter footings for areas A and C will be connected with a concrete pour.
- Staging for vertical cores will begin.
- Limited trucking of material offsite will be ongoing, with police details as needed.
- **We do not anticipate any work on Saturday January 1st.**

To view the Project Website: <https://www.brookline.k12.ma.us/Page/2353>