

## PIERCE SCHOOL WEEKLY UPDATE, 08/01/25



**SCHOOL STREET WILL BE CLOSED FROM 7:00AM-4:30PM DAILY THROUGH LABOR DAY**

### THIS WEEK (July 28-August 1)

- Sewer connection completed on School Street
- Form/Rebar/Pour footings, walls
- Continue footing prep, Building B
- Structural deck forms, rebar, sleeves ongoing
- Mock-up waterproofing installed.

### PROJECT TRACKING:

- Footings: 53%; walls: 43%; piers: 29%

### ANTICIPATING NEXT WEEK (August 4-8)

- Prep for footings, Building B
- F/R/P walls in Building A
- Second concrete pour on structural deck
- Continue waterproofing of foundation

### MILESTONES:

- First structural deck concrete pour: 07/30/25

### Narrative:





Major concrete pour #1 occurred on Wednesday without issue. Plumbers and electricians were on site to coordinate sleeves with rebar and to continue into Pour #2 area. Also poured footings and walls in Area A, and set forms and rebar for high walls along A/AA line. The site contractor moved their footing prep operation to Building B and discovered a discrepancy with an existing footing. The utility crew completed the sewer connection on School Street and had a camera crew scope an abandoned line as a potential solution to the current drain line challenge. Overall, the project remains on schedule.

For other project details, please visit the Project Website: <https://www.brookline.k12.ma.us/Page/2463>

To sign up for Project Updates, please go to: <https://www.brooklinema.gov/list.aspx?ListID=816>



Bldg A    Bldg B

-  Footing/Site Prep
-  Footings
-  Foundation Walls
-  Structural Slab

