

## PIERCE SCHOOL WEEKLY UPDATE, 10/10/25



### THIS WEEK (October 6-10)

- Form/Rebar/Pour high wall
- Steel erection, metal deck ongoing, Bldg A
- Peri deck extended in Bldg B
- Temp lighting
- Pit excavation at Historic Building
- Sewer work in Pierce Street

### PROJECT TRACKING:

- Footings: 96%; walls: 88%; columns: 95%

### ANTICIPATING NEXT WEEK (October 13-17)

- Steel erection and metal deck ongoing
- Complete footings in Bldg B
- Sealants at mock-up
- Foundation work, pits in Hist. Bldg
- Continue sewer work in Pierce Street

### MILESTONES:

- Deck pours #5, 6, 7: 11/3, 11/5, 11/7
- Steel erection Bldg A Phase 1: 11/04/25

### Narrative:

Two sections of concrete wall were poured again this week, and preparation for the remaining footings in Building B was begun. Peri deck for the elevated structural deck was extended further into Building B. Steel erection made excellent progress again in Building A (see photo); they will continue next week with both steel and metal deck. The footings for the retaining wall were formed and rebar installation is nearly complete. The utility crew on Pierce Street continued their work on the sewer line without any issues. The final interior and perimeter footings will be formed and poured next week. The electricians have been working on temp lighting in Building A. Metal panels, 'C' channels and slate were installed at the mock-up and should be completed this week. Work continued inside the Historic Building with excavation for the elevator pit. Foundation prep began this week on the exterior. Overall, the project remains on schedule.

For other project details, please visit the Project Website: <https://www.brookline.k12.ma.us/Page/2463>

To sign up for Project Updates, please go to: <https://www.brooklinema.gov/list.aspx?ListID=816>



Bldg A   Bldg B  
←   →

-  Footing/Site Prep
-  Footings
-  Foundation Walls
-  Structural Slab

