

PIERCE SCHOOL WEEKLY UPDATE, 08/15/25



SCHOOL STREET WILL BE CLOSED FROM 7:00AM-4:30PM DAILY THROUGH LABOR DAY

THIS WEEK (August 11-15)

- Utility work completed on Harvard Street
- Form/Rebar/Pour footings, walls in Bldgs A&B
- Waterproofing/insulation on foundation walls
- Mock-up roofing installed.

PROJECT TRACKING:

- Footings: 70%; walls: 50%; piers: 33%

ANTICIPATING NEXT WEEK (August 18-22)

- F/R/P footings, walls in Building B
- Extend structural deck forms, Building A
- Continue waterproofing of foundation
- Re-start selective demo in Historic Building
- Drain and geothermal lines across School St
- Install windows in mock-up

MILESTONES:

- Deck pours 3, 4: 9/5/25

Narrative:

Concrete work extended well into Building B this week (photo above), with a long run of perimeter footings poured, as well as a large placement for the high walls closest to Pierce Street. Footings in Building A are nearly completed. The site contractor completed utility work in Harvard Street this week, and will move back to School Street next week for drain and geothermal lines. The mock-up roofing was completed, and windows will be installed next week. Next week selective demo and shoring will start in the Historic Building.





Overall, the project remains on schedule.

For other project details, please visit the Project Website: <https://www.brookline.k12.ma.us/Page/2463>

To sign up for Project Updates, please go to: <https://www.brooklinema.gov/list.aspx?ListID=816>



Bldg A Bldg B

-  Footing/Site Prep
-  Footings
-  Foundation Walls
-  Structural Slab

