

PIERCE SCHOOL WEEKLY UPDATE**THIS WEEK (Sept. 9-13)**

- Selective demo ongoing in Hist. Bldg.
- Removal of slate shingles from 70's bldg
- Exploratory work at storm and sewer lines.
- Installed vibration monitors
- Shoring ongoing in garage
- Review heat loop in Historic Building w/ BFD

PROJECT TRACKING:

- Abatement 100% complete (interior)
- Slate removal/abatement 50% complete
- Demolition 12% complete

ANTICIPATING NEXT WEEK (Sept. 16-20)

- Abate and remove exterior windows ongoing
- Continue with selective demo, Hist. Bldg
- Continue with shoring in garage
- Continue with removal/abatement of slate
- Tie in and test heat loop in Historic Building

MILESTONES:

- Exterior brick removal begins: 9/16/24 9/25/24
- Demo begins, 70's bldg.: 10/23/24

For other project details, please visit the Project Website: <https://www.brookline.k12.ma.us/Page/2463>

To sign up for Project Updates, please go to: <https://www.brooklinema.gov/list.aspx?ListID=816>

