

Location	Project Schedule	Date	Funding Source
Clark Relocation	Dumpsters: Arrive for Trash Disposal	Completed	Classroom Capacity
	Pack: BEEP Staff	Complete by 6/21	In-house
	Pack: Curriculum and Operations	Complete by 7/9	In-house
	Donations: All PSB Staff Invited to Come and Take Items Donated by Clark Staff	Completed	In-house
	Move: Curriculum and Operations to Baldwin	Mid July	Classroom Capacity
	Move: BEEP Classrooms, World Language Coordinator to Hayes, Driscoll, Ruffin Ridley, Lynch	6/24-6/25	Classroom Capacity
	Move: Offices and Assistive Tech Group to Driscoll	6/24 - 6/25	Classroom Capacity
	Clean: PSB Custodians Clean-up Building Post Move	7/26 - 7/31	In-house
	Coordinate Walkthrough of Baldwin	Completed	In-house
Pierce Relocation	School Permit Parking	Complete	In-house
	Order Moving Boxes Labels	Complete	BP Relocation
	Dumpsters: Will Be Onsite and Available for Classroom Purging	6/3 - 7/4	BP Relocation
	Move: Pack Library Materials and Move to Old Lincoln School and Newbury	6/26 - 6/28	BP Relocation
	Pack: Classroom Offices	Complete by 6/25	In-house
	Dumpsters: Will be Removed	7/5	BP Relocation
	Donations : All PSB Staff Invited to Come and Take Items Donated by Pierce Staff	6/17 - 6/21	In-house
	Donations: PSB Staff May Take Leftover Furniture and Relocate it to Their Building	6/2 - 7/4	In-house
	Move: Entire School Moves to Newbury & Old Lincoln School	6/26 - 7/4	BP Relocation
	Move: New Shelving from Pierce to Lincoln	6/26	BP Relocation
Old Lincoln Prep	Furniture:Custodians Will Clean Out All Upper Grade Furnishings to Get Ready for Pierce School	Complete	In-house
	Cleaning: Custodians and CleanCo Will Clean Entire Building	Complete	In-house
	Clean Gym and Fix Floor	8/5 - 8/9	In-house
	Adjust Table and Chair Heights	July	In-house
	General Maintenance by Building Department (e.g., sinks, touch up paint on walls/floors, etc.)	Complete	In-house
	Additional Fencing Will be Added to the Exterior Black Top Outdoor Gathering Space	July	In-house
	Hang Whiteboards and Bulletin Board	July	In-house
Newbury Clean-out/Prep	Furniture: Custodians Will Distribute Leftover Driscoll Furniture to Classrooms	Complete	BP Relocation
	Clean: Custodians Will Clean Building	6/12 - 6/25	In house
	Install Lockers from Old Lincoln to Newbury	Complete	In house
	Move In	6/26/24	BP Relocation
	Parking Lot and Recreation Area Renovation	7/14 - 8/15	BP Relocation
	Install LED Lighting	Complete	Grant
	Install Mini Splits Where Needed	Complete	BP Relocation
	Install Mounted Projection in All Classrooms	Complete	BP Relocation
	Install WAP, Speakers and Classroom Phones	6/28	BP Relocation
	Bring Elevator ADA Code Compliant	Complete	BP Relocation
	Relocate and Upgrade Security Systems	complete	In house & BP Relocation
Summer Programs	Putterham and Lynch Center: BEEP	7/8 - 8/2	
	22 Tappan: BHS Summer School, Steps To Success, Calculus Project	6/24 - 7/26	
	Baker: Recreation	7/1 - 8/16	
	Ruffin Ridley: Recreation, Project Discovery, ESY, BACE	7/1- 8/16	
	Lawrence: Recreation, BACE, STAR,	7/1 - 8/16	
	Hayes: Recreation	7/1- 8/16	
Baker	Remove Carpet, Replace with Tile -in 7 rooms (302,303,304,30,308, 309, 310)	after 7/1	CIP
	Paint 8 classrooms (302, 303, 304, 305, 306, 308, 309, 310)	after 7/1	CIP
	Refurbish the Staircase by Room 202 (the stairs used for recess)	after 7/1	CIP
	Shades - Install in Southern Facing Classrooms ( 121, 123, 124, 125, 126, 212, 223, 224, 225, 226)	6/30	R&M
Baldwin	Upgrade Electrical Service to Meet Code (inside and outside)	Ongoing	CIP
	Ceiling Work/Replaster - Upper Level	Complete	CIP
	Paint Interior - All Spaces (includes restrooms and hallways)	Ongoing	CIP
	Update Flooring	ongoing	CIP
	HVAC Upgrades	pending commission	CIP
	Bathroom Renovation for ADA Compliance	ongoing	CIP
	Replace Window Shades (as needed)	ongoing	CIP
	Build, Alter, or Repair Walls - Office Builds - Food Service & Operations	complete	CIP
	Contingency		CIP

Location	Project Schedule	Date	Funding Source
Lincoln	Packing and Moving	Ongoing	In-house
	Install Whiteboards	Summer 24 & 25	In-house & FFE
	Millwork	Summer 24 & 25	CIP
	Recondition Second and Third Floor (floors, paint)	Summer 24 & 25	CIP
	Library - Recondition Floors	7/1 - 8/15	CIP
	Library - Paint	7/1 - 8/15	CIP
	Library - Recondition Shelving and Circulation Desks	7/1 - 8/15	CIP
	Library - Pack Entire Library	7/1 - 8/15	CIP
	Library- Move Shelving from Pierce to Lincoln	7/1 - 8/15	CIP
	Library- Move Shelving from Lincoln Baldwin	7/1 - 8/15	CIP
	Gym Renovation (floors, painting, and scoreboard)	Summer 24 & 25	CIP
	Bathroom Renovation	Summer 24 & 25	CIP
	Electrical Repairs/Replacements Needed for 1994 Building	Summer 25	CIP
	Replace All Ceiling Tiles in the Building	Summer 25	CIP
	HVAC Cooling Second Floor	Summer 24 & 25	TBD
	Cafeteria Reconditioning (floors, paint, and millwork)	Summer 25	CIP
Hayes	Kitchen Renovation	Summer 25	CIP
	Finish Removing Wallpaper in Basement, Paint	Summer 25	CIP
	Upgrade Main Electric to the Building to Install Heat Pumps	7/1 - 8/15	CIP
	Replace School Name on Front of School (paid from maintenance budget FY 24)	6/24 - 6/28	R&M
	Replace Wall Mats with New School Name (paid from maintenance budget FY 24)	6/24 - 6/28	R&M
BHS	Gym Floor: Refinish (paid from maintenance budget FY 24)	6/24 - 6/28	R&M
	Painting to Cover the Two Murals Outside of the Cafe and Auditorium	6/24 - 6/28	R&M
Lawrence	Replace Cafeteria Tables	tbd after 7/1	FFE
	FY1 for scheduling purposes: Tunnel Work in Process *NO ACCESS* (BHS Building Project Funds)	ongoing	BHS/BP
Runkle	Replace Flooring in 10 Classrooms (211, 221, 222, 223, 212, 308, 316)	7/1 - 8/15	CIP
	Repair / All Replace Stair Treads in All Stairways	6/30	CIP
Driscoll	Multi Purpose Room (MPR) Curtain/Drapes	complete	CIP
	Update Sound Board and Control Panel in Multi Purpose Room (including speakers) (waiting for quotes*)	7/15 - 8/15	CIP
	Lighting Not Working in Multi Purpose Room (MPR)	7/15 - 8/15	CIP
	Painting and Flooring	Summer 25	CIP
	Motorized Window Shades for Temperature Control and Cafeteria	6/30	R&M
Driscoll	Geothermal & Playground Space - All New Install - Geothermal is in Process, Playground to Start After Completion of Geothermal	3/24-10/24	BP Driscoll