



DRISCOLL SCHOOL WEEKLY UPDATE



This Week's Progress (October 25-30)

- Support of Excavation (SOE) activities continued despite the wet weather. **The work on Saturday 10/30** will bring us to 85% complete with this activity which will allow us to start foundation work in late November.
- Trucking of excavated material has been ongoing, we had a total of 93 truck trips between Mon-Thurs this week.
- We continue to monitor the work for vibration, water/soil quality and movement with no issues to report.

Anticipating Next Week (November 1-6)

- The final level of excavation (from 20' to 25' down) has started and will continue, with SOE to follow.
- Trucking of material offsite will be ongoing, with police details as needed.
- **We expect SOE work to occur on Saturday the 6th (between 8:30am -5:00pm per City ordinance). There will not be any trucking on Saturday.**
- Temp Play Area #2 will be power washed on Monday 11/1 and will be re-opened as soon as work is completed.

To view the Project Website: <https://www.brookline.k12.ma.us/Page/2353>