



## DRISCOLL SCHOOL WEEKLY UPDATE



### This Week's Progress (November 1-6)

- Support of Excavation (SOE) activities will be substantially completed this week.
- Trucking of excavated material has been ongoing, we had a total of 145 truck trips between Mon-Thurs this week.
- **We are tentatively planning on some SOE work on Saturday 11/6**
- We continue to monitor the work for vibration, water/soil quality and movement with no issues to report.

### Anticipating Next Week (November 8-13)

- Excavation for underground utilities and foundations will begin now that the SOE has been completed.
- Trucking of material offsite will be ongoing, with police details as needed.
- There will be no work on Thursday November 11<sup>th</sup>, for Veteran's Day.
- **We do not anticipate any work on Saturday November 13<sup>th</sup>.**

To view the Project Website: <https://www.brookline.k12.ma.us/Page/2353>