

# JOHN R. PIERCE SCHOOL

### **School Building Committee Meeting**

#### AGENDA

- 1. Project Approvals
- 2. Communication Subcommittee
- 3. Project Cost Update
- 4. Possible Vote to Approve the Pierce School Total Project Budget



### JOHN R. PIERCE SCHOOL School Building Committee Meeting

07/20/22 Create communication subcommittee

Total Project Budget Approval

- 09/1 10/11 Community Project Roll Out (Presentations to all community groups)
- TBD Advisory Committee
- 09/29/22 School Committee Presentation
- 10/04/22Select Board Presentation
- TBD SBC Meeting to approve submission of budget to MSBA
- 10/11/22 Select Board Meeting to Approve Project/Budget/Ballot
- 10/13/22 Submit MSBA Project Notification Form (submit full, approved budget)
- 10/27/22 Submit Schematic Design Report to MSBA
- 12/21/22 MSBA Board of Directors Meeting
- TBD Town Vote (January/February 2023?)
- TBD Team starts Design Development

Construction Completion moved from 07/30/27 to 9/30/27– School Opening pushed out

# JOHN R. PIERCE SCHOOL

| Pierce Project  |                    |                      |               | If Project   |
|---|--------------------|----------------------|---------------|--|
| Another look at the numbers:                              | <u>Current</u>     | <u>Adjusted</u>      |               | <u>is Delayed</u>                                  |
| Current Pierce Cost (Consigli Estimate)                   | \$188,688,562      | \$188,688,562        |               |  |
| Less VE   | \$15,807,942       | \$15,807,942         |               |  |
| Plus School St. Upgrades                                  | <u>\$1,400,000</u> | <u>\$1,400,000</u>   |               |  |
| Forecasted Pierce Construction Costs                      | \$174,280,620      | \$174,280,620        | \$212,039,022 | \$37,758,402 Added escalation at 4% for 5 years    |
| Pierce Construction Costs Broken Down                     |                    | \$174,280,620        |               |  |
| Less Additional SF Due to Introduction of Historic School |                    | \$16,452,800         |               |  |
| Less Impact From Garage                                   |                    | \$13,204,534         |               |  |
| Impact from School Street                                 |                    | \$2,400,377          |               |  |
| Less Impact from Geo-Thermal                              |                    | <u>\$7,325,182</u>   |               |  |
| Adjusted Construction Cost of School                      |                    | \$134,897,727        |               |  |
| Soft Costs  | \$42,991,841       | \$33,724,432         |               |  |
| Relocation  | \$7,500,000        | \$7 <i>,</i> 500,000 |               |  |
| Town Project Management                                   | <u>\$1,500,000</u> | <u>\$1,500,000</u>   |               |  |
| Total Project Costs When Adjusted for Pierce Elements     | \$226,272,461      | \$177,622,159        |               |  |
| MSBA Contribution   | \$44,908,722       | \$35,524,432         |               | \$44,908,722 Lost funding                          |
| Town Contriubution  | \$181,363,739      | \$142,097,727        |               | \$82,667,124 NO value to Brookline in losing \$83M |
| Feasibility Study   |                    |                      |               | \$2,000,000  |
| Total impact to Brookline if project is delayed           |                    |                      |               | \$84,667,124                                       |



## JOHN R. PIERCE SCHOOL



### **Questions & Answers**

#### **Cost Comparison - Driscoll to Pierce**

|   |         | DRISCOLI         |            |    | 157,950               | Fotal GSF |                          |
|---|---------|------------------|------------|----|-----------------------|-----------|--------------------------|
|   | GSF     | GMP              | Escalation | Es | calated to Jun '22    | Cost/SF   |                          |
| New School  | 157,950 | \$<br>63,873,121 | 14%        | \$ | 72,815,358            | \$461.00  | New Scho                 |
|   |         |                  |            |    |                       |           | Historic B               |
|   |         |                  |            |    |                       |           | Addition                 |
| New School Subtotal   | 157,950 |                  |            | \$ | 72,815,358            | \$461.00  |                          |
| Garage (N/A)  |         | \$<br>-          | 14%        | \$ | -                     |           | New Gara                 |
|   |         |                  |            |    |                       |           | Existing G               |
| Garage Subtotal   | 157,950 |                  |            | \$ | -                     |           |                          |
| Site and Site Improvements  |         | \$<br>14,527,053 | 14%        | \$ | 16,560,840            | \$ 104.85 | Site and S               |
| Site Subtotal   | 157,950 | , ,              |            | \$ | 16,560,840            | \$ 104.85 |                          |
| Demo and Abatement  |         | \$<br>1,472,460  | 14%        | \$ | 1,678,604             | \$ 10.63  | Demo and<br>Floor Tile   |
| Demo/Abatement Subtotal   | 157,950 |                  |            | \$ | 1,678,604             | \$ 10.63  |                          |
| Geothermal  |         | \$<br>4,700,307  | N/A        | \$ | 4,700,307             | \$ 29.76  | Geothern                 |
| Geothermal Subtotal   | 157,950 |                  |            | \$ | 4,700,307             | \$ 29.76  |                          |
|   |         |                  |            |    | added as Chage Order* |           |                          |
| Total Direct Construction Costs                                   |         | \$<br>84,572,941 |            | \$ | 95,755,110            | \$ 606.24 | Total Dire               |
| Add for Contingencies, GRs, GCs,<br>Bonds, Insurance, Fee         |         | \$<br>13,950,699 |            | \$ | 15,903,797            | \$ 100.69 | Add for C<br>Bonds, In   |
| Total Estimated Construction Cost<br>June '22 - Before Escalation |         | \$<br>98,523,640 |            | \$ | 111,658,907           | \$ 706.93 | Total Esti<br>June '22 - |
| Escalation to '24   |         |                  |            | \$ | 11,724,185            | \$ 74.23  | Escalation               |
| Total Estimated Construction Cost<br>Escalated to 2024            |         |                  |            | \$ | 123,383,092           | \$ 781.15 | Total Esti<br>Escalated  |

|   | Р       | PIERCE 262,787 Total GSF |             | Variance |        |      |   |
|---|---------|--------------------------|-------------|----------|--------|------|---|
|   | GSF     |                          |             | Со       | st/SF  |      |   |
| New School  | 143,099 | \$                       | 71,703,667  | \$       | 501    | \$   | (1,111,691)   |
| Historic Building   | 30,456  | \$                       | 8,455,145   | \$       | 278    | \$   | 8,455,145   |
| Addition at Historic Building                                     | 6,994   | \$                       | 2,760,307   | \$       | 395    | \$   | 2,760,307   |
| total educational GSF:  | 180,549 |                          | 82,919,119  | \$       | 459.26 |      | 10,103,761  |
|   |         |                          |             |          |        | _    |   |
| New Garage  | 62,839  | \$                       | 9,546,534   | \$       | 151.92 | \$   | 9,546,534   |
| Existing Garage   | 19,849  | \$                       | 610,800     | \$       | 30.77  | \$   | 610,800   |
| total garage GSF:   | 82,688  |                          | 10,157,334  | \$       | 122.84 |      | 10,157,334  |
|   |         |                          |             |          |        |      |   |
| Site and Site Improvements  |         | \$                       | 12,431,972  | \$       | 47.31  | \$   | (4,128,868)   |
| total bldg GSF:   | 262,787 |                          | 12,431,972  | \$       | 47.31  |      | (4,128,868)   |
|   |         |                          |             |          |        |      |   |
| Demo and Abatement  |         | \$                       | 7,226,874   | \$       | 27.50  | \$   | 5,548,270   |
| Floor Tile, Ceiling Tile, UST                                     |         | \$                       | 613,494     | \$       | 2.33   | \$   | 613,494   |
| total bldg GSF:   | 262,787 |                          | 7,840,368   | \$       | 29.84  |      | 6,161,764   |
|   |         |                          |             |          |        |      |   |
| Geothermal  |         | \$                       | 7,325,182   | \$       | 27.87  | _    |   |
| total bldg GSF:   | 262,787 |                          | 7,325,182   | \$       | 27.87  |      | 2,624,875   |
|   |         |                          |             |          |        | _    |   |
| Total Direct Construction Costs                                   |         |                          | 120,673,975 | \$       | 459.21 |      | 24,918,865  |
| Add for Contingencies, GRs, GCs,<br>Bonds, Insurance, Fee*        |         | \$                       | 40,935,878  | \$       | 155.78 | beca | erce higher % than Driscoll<br>ause design contingencies<br>ome 0% at GMP |
| Total Estimated Construction Cost<br>June '22 - Before Escalation |         |                          | 161,609,853 | \$       | 614.98 |      | 49,950,946  |
| Escalation to '24   |         | \$                       | 12,670,767  | \$       | 48.22  |      |   |
| Total Estimated Construction Cost<br>Escalated to 2024            |         |                          | 174,280,620 | \$       | 663.20 |      | 50,897,528  |

#### 19-Jul-22

#### Significant Contributors to Cost Delta

|  |   | ork   | adders*   |  | Total Cost  |
|--|---|---|---|--|---|
| t Pierce   | \$  | 6,161,764.00  | 1.30  | \$   | 8,010,293.20  |
|  | \$  | 10,157,334.00   | 1.30  | \$   | 13,204,534.20   |
|  | \$  | 12,656,000.00   | 1.30  | \$   | 16,452,800.00   |
| nonths)  | \$  | 3,651,729.00  | 1.30  | \$   | 4,747,247.70  |
| School Street  |   | 1,846,444.80  | 1.30  | \$   | 2,400,378.24  |
|  |   | Subtotal of above   |   |  | 44,815,253.34   |
|  |   |   |   |  |   |
| pricing<br>pricing<br>scope<br>pricing/scope<br>pricing/scope<br>scope<br>scope<br>scope<br>scope<br>scope<br>scope<br>scope<br>scope<br>scope | \$<br>\$<br>\$<br>\$<br>\$<br>\$<br>\$<br>\$<br>\$<br>\$<br>\$<br>\$<br>\$<br>\$<br>\$<br>\$<br>\$<br>\$<br>\$    | 1,000,000.00<br>564,000.00<br>1,898,341.00<br>1,170,741.00<br>188,150.00<br>175,371.00<br>300,000.00<br>128,000.00<br>827,000.00<br>202,500.00<br>181,500.00<br>906,172.00<br>1,447,900.00  | 1.30<br>1.30<br>1.30<br>1.30<br>1.30<br>1.30<br>1.30<br>1.30  | ****   | 1,300,000.00<br>733,200.00<br>2,467,843.30<br>1,521,963.30<br>244,595.00<br>227,982.30<br>390,000.00<br>166,400.00<br>1,075,100.00<br>263,250.00<br>235,950.00<br>1,178,023.60<br>1,882,270.00  |
|  | pricing<br>scope<br>pricing/scope<br>pricing/scope<br>scope<br>scope<br>scope<br>scope<br>scope<br>scope<br>scope | scope | a \$ 10,157,334.00   /sf \$ 12,656,000.00   months) \$ 3,651,729.00   \$ 1,846,444.80 \$ 1,846,444.80   subtota \$ 1,846,444.80   pricing \$ 1,000,000.00   pricing \$ 1,000,000.00   scope \$ 1,898,341.00   pricing/scope \$ 1,898,341.00   pricing/scope \$ 188,150.00   scope \$ 175,371.00   scope \$ 202,500.00   scope \$ 202,500.00   scope \$ 202,500.00   scope \$ 181,500.00 | a \$ 10,157,334.00 1.30   y/sf \$ 12,656,000.00 1.30   months) \$ 3,651,729.00 1.30   \$ 1,846,444.80 1.30   pricing \$ 1,000,000.00 1.30   pricing \$ 1,000,000.00 1.30   pricing \$ 1,000,000.00 1.30   scope \$ 1,898,341.00 1.30   pricing/scope \$ 1,898,341.00 1.30   pricing/scope \$ 1,881,50.00 1.30   scope \$ 1,881,50.00 1.30   scope \$ 300,000.00 1.30   scope \$ 327,000.00 1.30   scope \$ 327,000.00 1.30   scope \$ | a \$ 10,157,334.00 1.30 \$   y/sf \$ 12,656,000.00 1.30 \$   months) \$ 3,651,729.00 1.30 \$   \$ 1,846,444.80 1.30 \$   pricing \$ 1,000,000.00 1.30 \$   pricing/scope \$ 1,898,341.00 1.30 \$   pricing/scope \$ 188,150.00 1.30 \$   scope \$ 175,371.00 1.30 \$   scope \$ 300,000.00 1.30 \$   scope \$ 300,000.00 1.30 \$   scope \$ 202,500.00 1.30 \$   scope \$ 202,500.00 1.30 \$   scope \$ 202,500.00 1.30 |