



THE RIGHT CHOICE IN PROJECT MANAGEMENT

PIERCE SCHOOL WEEKLY UPDATE



THIS WEEK (July 22-26)

- Site fence and signs installed around perimeter
- Remediation sub mobilized
- Final school items removed
- Electrical make safe
- Haz mat removal (light bulbs, ballast)
- Met with Library Director to review project

PROJECT TRACKING:

- Site fencing 90% complete
- Abatement 5% complete
- Demolition 0% complete

ANTICIPATING NEXT WEEK (July 29-August 2)

- Construction alarms installed on exterior doors
- Abatement ongoing, both buildings
- Install temp fire alarm, historic building

MILESTONES:

- **Bridge removal: Tent. 8/10 or 8/17**
- Historic Bldg abatement complete: 8/2/24
- Demolition begins: 9/23/24

For other project details, please visit the Project Website: <https://www.brookline.k12.ma.us/Page/2463>

To sign up for Project Updates, please go to: <https://www.brooklinema.gov/list.aspx?ListID=816>