

PIERCE SCHOOL WEEKLY UPDATE



THIS WEEK (August 12-16)

- Fire alarm shut down in Historic Building
- Abatement ongoing in 70's building
- Selective demo ongoing in Hist. Bldg. (photo 2)
- Garage: Phase 1 abatement completed
- Dust monitors (4) placed around site (photo 1)
- Construction gates installed
- Temp play space fence installed

PROJECT TRACKING:

- Site fencing 100% complete
- Abatement 70% complete
- Demolition 5% complete

ANTICIPATING NEXT WEEK (August 19-23)

- Abatement ongoing, 70's building
- Ph 2 ceiling panel removal, garage
- Continue with selective demo, Hist. Bldg
- Begin non-structural demolition in Hist. Bldg.
- Roof slate and cooling tower panel demo

MILESTONES:

- Exterior brick removal begins: 9/16/24
- Demo begins, 70's bldg.: 10/23/24

For other project details, please visit the Project Website: <https://www.brookline.k12.ma.us/Page/2463>

To sign up for Project Updates, please go to: <https://www.brooklinema.gov/list.aspx?ListID=816>