



THE RIGHT CHOICE IN PROJECT MANAGEMENT

PIERCE SCHOOL WEEKLY UPDATE



THIS WEEK (August 19-23)

- Abatement ongoing in 70's building
- Selective demo ongoing in Hist. Bldg.
- Garage: Phase 2 abatement completed

PROJECT TRACKING:

- Abatement 80% complete
- Demolition 10% complete

ANTICIPATING NEXT WEEK (August 26-30)

- Abatement ongoing, 70's building
- Continue with selective demo, Hist. Bldg
- Roof slate and cooling tower panel demo

MILESTONES:

- Exterior brick removal begins: 9/16/24
- Demo begins, 70's bldg.: 10/23/24

For other project details, please visit the Project Website: <https://www.brookline.k12.ma.us/Page/2463>

To sign up for Project Updates, please go to: <https://www.brooklinema.gov/list.aspx?ListID=816>

