



THE RIGHT CHOICE IN PROJECT MANAGEMENT

## PIERCE SCHOOL WEEKLY UPDATE



### THIS WEEK (August 26-30)

- Abatement ongoing in 70's building
- Selective demo ongoing in Hist. Bldg.
- Garage: Phase 2 abatement completed

### PROJECT TRACKING:

- Abatement 90% complete
- Demolition 10% complete

### ANTICIPATING NEXT WEEK (Sept. 3-6)

- Abatement ongoing, 70's building
- Continue with selective demo, Hist. Bldg
- Install heat loop, temp fire alarm in Hist. Bldg.
- Remove site light poles
- Install shoring in Garage B

### MILESTONES:

- Exterior brick removal begins: 9/16/24
- Demo begins, 70's bldg.: 10/23/24

For other project details, please visit the Project Website: <https://www.brookline.k12.ma.us/Page/2463>

To sign up for Project Updates, please go to: <https://www.brooklinema.gov/list.aspx?ListID=816>

