

PIERCE SCHOOL WEEKLY UPDATE**THIS WEEK** (July 29-August 2)

- Remediation ongoing, both buildings
- Buildings on temp power
- Fence and signs in place around perimeter
- Flyers for bridge removal distributed

PROJECT TRACKING:

- Site fencing 96% complete
- Abatement 30% complete
- Demolition 0% complete

ANTICIPATING NEXT WEEK (August 5-9)

- Abatement ongoing, both buildings
- Install temp fire alarm, historic building
- Ceiling panel removal in garage begins

MILESTONES:

- **Bridge removal: Tent. 8/10 or 8/17**
- Historic Bldg abatement complete: 8/2/24
- Demolition begins: 9/23/24

For other project details, please visit the Project Website: <https://www.brookline.k12.ma.us/Page/2463>

To sign up for Project Updates, please go to: <https://www.brooklinema.gov/list.aspx?ListID=816>