

PIERCE SCHOOL WEEKLY UPDATE



THIS WEEK (October 7-11)

- Cleanup of concrete patio demolition
- Begin removal of concrete bridge at Library
- Form, rebar and pour concrete footing in garage
- DEP inspection for brick removal

PROJECT TRACKING:

- Non-structural demo complete
- Demolition 15% complete

ANTICIPATING NEXT WEEK (October 14-18)

- Remove brick
- Underground oil tank removal
- Pour garage wall

MILESTONES:

- Demo begins, 70's bldg.: 10/23/24

For other project details, please visit the Project Website: <https://www.brookline.k12.ma.us/Page/2463>

To sign up for Project Updates, please go to: <https://www.brooklinema.gov/list.aspx?ListID=816>

