# TOWN OF BROOKLINE

33 1 Washington Street, Brookling Materialnesis 24-5

# PURCHASE ORDER CHANGE FORM

INVOICE DATE; Purchase Order Number 22009076 Gilbane Bullding Company 7 Jackson Walkway Providence RI 02903 1299 PAYMENT AMOUNT BUDGET \$99,625,207.00 ORGANIZATION ACTIVITY, OBJECT FUND BALANCE \$62,017,206.54 2594C210 6C0002 \$9,689.00 FOR Driscoll School Renovation Dete 4/4/2024 Change Order # Various Changes to Contract Work \$9,689.00 BUILDING COMMISSION BOARD OF SELECTMEN APPROVAL OF APPROVAL OF Janet Florman Charles Carey, Town Administrator Bernard Greene, Chairman George Core Michael Sandman Karen Breslav Nathen E. John VanScoyoc Mirlam Aschkenasy Broake Duskin Paul Warren SCHOOL COMMITTEE Deputy Superiolendent For Administration and Finance

4/2/24

Driscoll School Project
Change Order #37 Summary

Change Proposal Number	Change Value
ATP-335R, RFI 722 Drainage Structure Conflict with Footing & Walls	\$5,530.00
ATP-381R1, CCD 16 Generator Start Stop Output Signal from BMS	\$2,042.00
ATP-402, CCD 6R Delegated Design Cost for Stair 1 Interruption Wall	\$2,117.00
Total Change Order Value	\$9,689.00

ATP-335R, RFI 722 Drainage Structure Conflict with Footing & Walls \$5,530.00 Modifications to the north ramp to avoid potential conflict with a gas line under the sidewalk.

ATP-381R1, CCD 16 Generator Start Stop Output Signal from BMS \$2,042.00

Owner scope change for additional control and wiring for the Building Management System to allow for weekly scheduling of the emergency generator.

ATP-402, CCD 6R Delegated Design Cost for Stair 1 Interruption Wall

Owner scope change for the delegated engineering of a new security wall at the Stair #1 intermediate landing above the 4th level to restrict access to the roof level.

# Owner Change Order (OCO)

Project Name:Brookline - Driscoll

School

Gilbane Project No.: J08864.000

Gilbane

OCO:OCO-0037

PCI:OS-00301, OS-00335, OS-00357

Alternate Tracking #:

Attention:

Owner: Town of Brookline

Address:333 Washington Street

Brookline, MA 02445 US

Architect: Jonathan Levi Architects LLC, Mark Warner

Date Issued:04/04/2024

#37

7689

The Contract changes as follows:

Scope Of Changes: OCO 37 Misc. Changes

Description: April Change Order for ATPs 335, 381, & 402

# Attachments:

Number	Title	PCI	Change Date	Revision
00000001	OCO 37 Backup.pdf		04/03/2024	

Job	PCI Code	Phase Code	Description	Subcontractor	Basis	Amount	ATP
J08864.000		01.02A.030000.F	Cast-In-Place Concrete	Marguerite Concrete Contractors, Inc	Final	\$5,031.00	ATP-0335
J08864.000		99,970,950050.Z	Gen & Excess Liability Insurance		Final	\$145.00	ATP-0335
108864.000		99.970.997000.Z	Performance & Payment Bond		Final	\$31.00	ATP-0335
J08864.000		99.975.996000.Z	Subcontractor Default Insurance		Final	\$60.00	ATP-0335
08864.000		99.999.999000.Z	Fee		Final	\$263.00	ATP-0335
TOTAL FOR PCI No. OS-00301						\$5,530.00	

-RocuSign Envelope ID: BA		F1E08  Misc. and Ornamental  Metals	United Steel, Inc.	Final	\$1,949.00	ATP-0402
J08864.000		Gen & Excess Liability Insurance		Final	\$55.00	ATP-0402
108864,000	11	Performance & Payment Bond		Final	\$12.00	ATP-0402
J08864.000		Subcontractor Default Insurance		Final	\$.00	ATP-0402
J08864.000	99.999.999000.Z	Fee		Final	\$101.00	ATP-0402
TOTAL FOR PCI No. OS-	\$2,117.00					
308864.000	01.23A.230000.TC	HVAC	Patrick J Kennedy & Sons Inc	Final	\$1,881.00	ATP-0381
108864.000	99,970,950050.Z	Gen & Excess Liability Insurance		Final	\$53.00	ATP-0381
308864.000	99.970.997000.Z	Performance & Payment Bond		Final .	\$11,00	ATP-0381
J08864.000	99.975.996000.Z	Subcontractor Default Insurance		Final	\$.00	ATP-0381
J08864.000	99.999.999000.Z	Fee		Final	\$97.00	ATP-0381
TOTAL FOR PCI No. OS-	00357				\$2,042.00	

Submitted Amt:

\$9,689,00

OK

# DocuSign Envelope ID: BA54F42D-805A-4F16-8253-F048EE4F1E08

The Original Contract price was

Net change by previously authorize Contract Price prior to this Change Contract Price will be changed by The new Contract Price including the Contract Time will be changed The date of Substantial Completic this Change Order therefore is	\$7,215,103.20 \$101,513,133.20 \$9,689.00 \$101,522,822.20 0 08/14/2024		
Gilbane Building Company			
	Burnh	Gilbane Building Company b: 4/4/2024 9:53:07 AM Eastern Standard Time - By: Nathan am (Sr Project Executive ) e Building Company; 10.41.25:140	
Jonathan Levi Architects LLC		—DocuSigned by:	
	By:	Carol Harris	
	Title:	Project Manager	
	Company	Jonathan Levi Architects	
	Date:	4/4/2024	
		Carol Harris	
LeftField, LLC		—DocuSigned by:	
Left feld, LLC		lynn Stapleton	
	Ву:	- 109543755A59461 OPM	
	Title:	LeftField	
	Company	4/4/2024	
	Printed Name	Lynn Stapleton	
Town of Brookline			ı
	By:		
	Title:		
	Сокрапу		
	Date:		
	Printed Name		

Signature of the Owner indicates agreement herewith, including any adjustment in the Contract Sum or the Contract Time

\$94,298,030.00

DocuSign			
		•	
	man provident to the second terminal comment of the second terminal and second termina		
	DDOTECT NUMBER	109964 000 OCO: OCO 0037 Pag	e: A of A

### Gilbane Building Company **Authorization To Proceed**



CONTRACT FOR: Brookline - Driscoll School

OWNER: ADDRESS:

Town of Brookline 333 Washington Street

Brookline, MA, 02445

PROJECT NUMBER: ATP NO: J08864.000 ATP-0335

ATP VERSION: DATE OF ISSUANCE:

SUBMITTED BY:

08/01/2023 Gilbane Building Company

**ALTERNATE** TRACKING #:

ARCHITECT: Jonathan Levi Architects LLC, Mark Warner

The Contract Documents are hereby amended to include the additional Work described below, which is outside of the current scope of the Work and constitutes a change.

Upon Owner approval, Gilbane Building Company will proceed with the Work promptly.

Costs as incurred are in addition to the current contract Sum and will be invoiced and paid on a monthly basis and identified as separate items within the requisition. Once final cost of the Work involved and change in Sum and Time (if any) are fully determined, it will be submitted for inclusion in a final Change Order adjusting the Contract Sum and/or Time.

TITLE: RFI #722- Drainage Structure Conflict with Footing & Walls

**DESCRIPTION:** This ATP represents the cost associated with cutting the footing rebar, cutting the wall rebar, and forming the walls around the drainage structures that are in conflict with the north ramp, per RFI 722.

### Attachments:

Number	Description:	PCI Number	Change Date	Revision
00000001	ATP-335R Backup.pdf	AAAA AAAA AAAA AAAA AAAA AAAAA AAAAA AAAA	01/16/2024	

The Following information is provided by Gilbane Building Company

	determining		

Guaranteed Maximum Price

Cost Plus Fee

Unit Price

Lump Sum

COther |

Change In Contract Sum Dollar Amount: \$5,530.00

▼ Fixed Maximum **Estimated** 

Time and Material

**Change In Contract Time** 

Time (Days): TBD

**▼** Fixed

Maximum

**Estimated** 

Job	PCI No.	Description	Phase Code	SubContractor	Amount	Accept?
J08864.000	OS-00301	Cast-In-Place Concrete	01.02A.030000.F	Marguerite Concrete Contractors, Inc	\$5,031.00	€ Yes€ No

# Owner Change Order (OCO)

Project Name: Brookline - Driscoll

School

Gilbane Project No.: J08864.000

Gilbane

OCO:OCO-0037

PCI:OS-00301, OS-00335, OS-00357 Alternate Tracking #:

Attention:

Owner:Town of Brookline

Address: 333 Washington Street

Brookline, MA 02445 US

Architect: Jonathan Levi Architects LLC, Mark Warner

Date Issued:04/04/2024

The Contract changes as follows:

Scope Of Changes: OCO 37 Misc. Changes

Description: April Change Order for ATPs 335, 381, & 402

# Attachments:

Number	Title	PCI	Change Date	Revision
00000001	OCO 37 Backup.pdf		04/03/2024	Adaption and the second

Job	PCI Code	Phase Code	Description	Subcontractor	Basis	Amount	ATP
308864.000		01.02A.030000.F	Cast-In-Place Concrete	Marguerite Concrete Contractors, Inc	Final	\$5,031.00	ATP-0335
J08864,000		99.970.950050.Z	Gen & Excess Liability Insurance		Final	\$145.00	ATP-0335
108864,000		99.970.997000.Z	Performance & Payment Bond		Final	\$31.00	ATP-0335
J08864.000		99.975.996000.2	Subcontractor Default Insurance		Final	\$60.00	ATP-0335
J08864.000		99.999,999000.Z	Fee		Final	\$263.00	ATP-0335
TOTAL FOR PO	I No. OS-00301	Service and Servic				\$5,530.00	

# DocuSign Envelope ID: BA54F42D-805A-4F16-8253-F048EE4F1E08

The Original Contract price was

Net change by previously authorize	zed Change Orders	\$7,215,103.20
Contract Price prior to this Chang		\$101,513,133.20
	this Change Order in the Amount	\$9,689.00
The new Contract Price including		\$101,522,822.20
The Contract Time will be change		0
The date of Substantial Completi this Change Order therefore is	on for construction as of the date of	08/14/2024
and drange order therefore is		
7		
Gilbane Building Company		
	Gilbane Building Company	
	Signed: 4/4/2024 9:53:07 AM Eastern Standard Time - By: Nathan Burnham (Sr Project Executive )	
	Gilbane Building Company: 10.41.25.140	
	DocuSigned by:	
Jonathan Levi Architects LLC	Lard Harris	
	BA:	
	Project Manager	
	Company: Jonathan Levi Architects	
	4/4/2024	
	Date:	
	Printed Carol Harris	
	DocuSigned by:	
LeftField, LLC	Lynn Stapleton	
	Ву:	
	Title: OPM	
	Company: LeftField	
	4/4/2024	
	Date:	
	Printed Lynn Stapleton	
Town of Brookline		
	ву:	
	Title:	
	(Tree).	
	Company:	
	Date:	
	Printed Name:	

Signature of the Owner indicates agreement herewith, including any adjustment in the Contract Sum or the Contract Time

\$94,298,030.00

\$7,215,103.20

# Gilbane Building Company **Authorization To Proceed**

ADDRESS:

CONTRACT FOR: Brookline - Driscoil School OWNER: Town of Brookline

> 333 Washington Street Brookline, MA, 02445

PROJECT NUMBER:

108864.000 ATP-0335

ATP NO: ATP VERSION:

08/01/2023

DATE OF ISSUANCE: SUBMITTED BY:

Gilbane Building Company

ARCHITECT: Jonathan Levi Architects LLC, Mark Warner

**ALTERNATE** TRACKING #:

The Contract Documents are hereby amended to include the additional Work described below, which is outside of the current scope of the Work and constitutes a change.

Upon Owner approval, Gilbane Building Company will proceed with the Work promptly.

Costs as incurred are in addition to the current contract Sum and will be invoiced and paid on a monthly basis and identified as separate items within the requisition. Once final cost of the Work involved and change in Sum and Time (if any) are fully determined, it will be submitted for inclusion in a final Change Order adjusting the Contract Sum and/or Time.

TITLE: RFI #722- Drainage Structure Conflict with Footing & Walls

**DESCRIPTION:** This ATP represents the cost associated with cutting the footing rebar, cutting the wall rebar, and forming the walls around the drainage structures that are in conflict with the north ramp, per RFI 722.

### Attachments:

Number	Description:	Change Date	Revision
00000001	ATP-335R Backup.pdf	01/16/2024	

The Following information is provided by Gilbane Building Company

# Method of determining change in Contract:

Guaranteed Maximum Price

Cost Plus Fee

Unit Price

Lump Sum

Other

Change In Contract Sum Dollar Amount: \$5,530.00

∀ Fixed

Maximum

Estimated

☐ Time and Material

**Change In Contract Time** 

Time (Days): TBD

Fixed

J Maximum


F Estimated

Job	PCI No.	Description	Phase Code	SubContractor	Amount	Accept?
J08864.000	OS-00301	Cast-In-Place Concrete	01.02A.030000.F	Marguerite Concrete Contractors, Inc	\$5,031.00	@Yes € No

DocuSign Envelope ID: BA54F42D-805A-4F16-8253-F048EE4F1E08 Gilbane Building Company Gilbane Building Company Signed: 1/16/2024 12:10:48 PM Eastern Standard Time - By: Douglas Murphy (Project Executive ) Gilbane Building Company: 10.126.8.55 DocuSigned by: Jonathan Levi Architects LLC Carol Harris By: -AF1EA2FE15C445D.. Project Manager Title: Jonathan Levi Architects Company: 1/29/2024 Date: Printed Carol Harris -DocuSigned by: LEFTFIELD, LLC lynn Stapleton By: Title: LeftField Company: 1/29/2024 Date: Printed Lynn Stapleton DocuSigned by: Town of Brookline Cap your By: Director of Capital Construction Title: Town Of Brookline BLDG Dept Company: 3/7/2024 Date: Printed Lap Yan

PROJECT NUMBER: J08864,000 ATP NO: ATP-0335 Page: 3 of 3

DMH-3 was required to shift within the site fence during deep drain install. JLA comments regarding the SOE are acknowledged but the location of the SOE was dictated by the Project requirement for the Westbourne Terrace sidewalk to remain open during Construction.



MPP
MPP
SMB
DECEMBER 2020
AS NOTED

Construction Management Michael Driscoll School PROJECT TIME

Brookline, Massachusetts 묩

Vanasse & Associates inc 35 N.E. BUSINESS CENTER DRIVE ANDOVER, MA ÓIBROIGH TEIL: 1978) 474-8800

DocuSign Envelope ID: BA54F42D-805A-4F16-8253-F048EE4F1E08

# ATP-335 previous Emails for reference

# Murphy, Douglas J.

Mark Warner < mwarner@leviarc.com> From: Sent:

Wednesday, September 6, 2023 12:53 PM

To: Hannula, Robert

Carol Harris; Lynn Stapleton; adeschenes@leftfieldpm.com; akeane@leftfieldpm.com; Cc:

Heiberger, William; Hennigan, Thomas; Murphy, Douglas J.

Re: ATP-335 RFI #722- Drainage Structure Conflict with Footings and Walls Subject:

# [EXTERNAL]

# Robert -

I don't agree that this is a design error. The DMH 3 was moved for support of excavation and the SOE submittal did not indicate the ramp location conflict. I agree that the CB23A was shown adjacent to the planting strip of the ramp graphically, however, the structure location could have been adjusted by a few feet. It's not clear that the filed verification of the located structures was taken into account for the ramp shop drawings as neither submittal for the ramp indicated any conflict.

Thanks, Mark

On Wed, Sep 6, 2023 at 10:34 AM Hannula, Robert <RHannula@gilbaneco.com> wrote:

Carol,

CB23A, the southern structure impacted by the ramp, has not changed location and the SOE did not impact the location.

DMH 3, the northern structure, shifted south before the SOE was designed. It was moved due to the impact it would have had on the existing retaining wall, and the installation would have undermined the existing sidewalk and a portion of Westbourne Terrace that needed to remain active. This would have had a larger impact.

Please see ATP-335 for resubmittal.

Thanks,

Robert Hannula | Project Engineer II | Gilbane Building Company

M: (339) 222-8337

From: Carol Harris < charris@leviarc.com > Sent: Wednesday, August 16, 2023 1:43 PM To: Hannula, Robert < RHannula@GilbaneCo.com>



Date:

7/31/2023

Revised:

Project Name:

Michael Driscoll School

Project No:

J08864

Change Summary

Change Number: OS-301

Description: RF1 #722- Drainage Structure Conflict with Footing and Wall at Ramp

	Bid Package / Scope of Work	Subcontractor	Cost
02A	Abatement / Demolition	American Environmental	\$0.00
03A	Concrete	Marguerite Concrete, Inc.	\$5,031.00
05.A	Structural Steel	SuperMetal Structures Inc.	\$0.00
	Millwork	Polybois	\$0.00
07C	Metal Panels	Salem Glass Company	\$0.00
07D	Spray Fireproofing	Ricmor Construction, Inc.	\$0.00
08A	Storefront	Salem Glass Company	\$0.00
08C	Doors, Frames, and Hardware	Kamco Supply Corp. of Boston	\$0.00
	Drywall & General Trades	Central Cellings, Inc.	\$0.00
09F	Wood Athletic Flooring	JJ Curran	\$0.00
09G	Resinous Floors	Stonhard	\$0.00
09H	Carpeting	Capital Carpet & Flooring Specialists	\$0.00
	Specialties	Managanaro	\$0.00
.,,	Signage	Metro Signs	\$0.00
10C	Overhead Doors	Baron	\$0.00
11A	Theater Lighting	Barbazon	\$0.00
ammar mind	Gym Equipment and Bleachers	The Pappas Co.	\$0.00
	Food Service Equipment	Kitteridge Equipment Company, Inc.	\$0.00
12B	Window Treatments	Walker Specialties	\$0.00
	Site Enabling	J. Derenzo Co.	\$0.00
	Landscaping	Brightview	\$0.00
Midwilliams	Subguard Insurance (CDI)	1.20%	\$60.00
harry ald	decreased (see N) (400-044) (400-044) and decreased because the second approximate the second	Subcontractor Total	\$5,091.00

	Bid Package / Scope of Work	Trade Contractor	Cost
04A	Masonry	Fernandes Masonry, Inc.	\$0.00
05B	Miscellaneous & Ornamental Iron	United Steel, Inc.	\$0.00
07A	Waterproofing and Caulking	Armani Restoration, Inc.	\$0.00
07B	Roofing and Flashing	J.D. Rivet & Co. Inc.	\$0.00
OCH POP NA	Glass and Glazing	Kapiloff's Glass, Inc.	\$0.00
09B	Resilient Flooring	CJM Services, Inc.	\$0.00
09C	Tile	Pavillion Floors, Inc.	\$0.00
09D	Painting	Color Concepts Inc.	\$0.00
	Acoustical Ceiling Tile	The Cheviot Corporation	\$0.00
	Elevator	Delta Elevator Service Corp.	\$0.00
21A	Fire Protection	Johnson Controls Fire Protection LP	\$0.00
22A	Plumbing Enabling.	Patrick J. Kennedy & Sons, Inc.	\$0.00
23A	HVAC	Patrick J. Kennedy & Sons, Inc.	\$0.00
26A	Electrical	Wayne J Griffin Electric, Inc.	\$0.00
Personal 14014	Bond (included in above cost)	Part (Garacter Managharana and	
		Trade Contractor Total	\$0,00

\$5,091.00		Subcontractor/Trade Contractor Total
\$0.00		General Conditions
\$31.00	0.600%	CM Bond
\$145.00	2.750%	Total CCIP
\$263.00	5.00%	Fee
\$5,530.00		TOTAL



Gilbane Building Company 10 Channel Center St Suita 100 Boston, Massachusetts 02210 Marguerite Concrete Inc.
11 Rosenfeld Drive
Hopedale, Massachusetts 01747

SIGNATURE DATE

SIGNATURE

DATE

SIGNATURE

DATE



Project: 21-06-115 - Driscott School 64 Westbourne Terrace Brookline, Massachusetts 02446

# T&M Ticket #10

Performed on

May 29, 2023

Reference #

Gilbane RFI #722

Location

Westbourne terrace ramp

Ordered by

Lucas Seiferth

Status

Ready For Review

Description

Cut footing rebar around drainage structures

Labor (2)

Employee	Classification	Time Type Hours
Oleksiy Zhyboyedov (Marguerite Concrete Inc.)	SuperIntendent	Regular Time 2.0
Joseph Durling	Ironworker Foreman	Regular Time 8.0
		Total: 10.0

Materials (1)

Material	Description	Unit	Quantity
Band saw blades		ea	2.0
		Total:	2.0

# Attachments



1686144234151.433838 templmage.jpeg

GILBANE BUILDING COMPANY

SIGNATURE ACKNOWLEDGES TIME AND MATERIALS EXPENDED FOR THE WORK BUT DOES NOT CHANGE THE CONTRACTUAL OBLIGATIONS OF EITHER PARTY.

PC 1 8:05-301

GILBANE

.

.

Approvals

COMPANY SIGNATURE

Oleksiy Zhyboyedov Marguerite Concrete Inc.

0 2

Jun 7, 2023

DATE

**CUSTOMER SIGNATURE** 

DATE

Notes

Page 1 of 1

Printed On: Jun 20, 2023 01:47 PM EDT





Gilbane Building Company 10 Channel Center Street Suite 100 Boston, Massachusetts 02210

Phone: (617) 478-2981

Project: J08864.000 - Michael Driscoll School - Brookline 725 Washington Street Brookline, Massachusetts 02446

Closed on 07/19/23

05/18/2023

Lucas Seiferth (Gilbane Building Company)

# Drainage Structure Conflict with Footing and Wall at Ramp

FROM:

STATUS:

DUE DATE:

COST CODE:

SCHEDULE IMPACT:

SPEC SECTION:

REFERENCE:

TO:

Sue Hulbert (LeMessurier Consultants, Inc.)

Mark Warner (Jonathan Levi Architects LLC)
James Machek (Jonathan Levi Architects LLC)

Carol Harris (Jonathan Levi Architects LLC)

DATE INITIATED:

05/13/2023

LOCATION:

PROJECT STAGE:

SUB JOB:

COST IMPACT: Yes (Unknown)

DRAWING NUMBER: R8.01 LINKED DRAWINGS: A590

RECEIVED FROM:

Oleksiy Zhyboyedov (Marguerite Concrete Contractors, Inc)

COPIES TO:

# Question from Lucas Seiferth (Gilbane Building Company) at 12:53 PM on 05/13/2023

See attached marked up drawings and photo regarding the drainage structure conflict with the wall and footing as shown marked up on R8.01 and A590.

As discussed, below grade, it is structurally acceptable to:

- •Cut the footing reinforcing to fit around the DMH. Do not dowel into the DMH.
- •Place the wall footing around the DMH.
- •Cut the wall reinforcing to fit around the DMH. Do not dowel into the DMH.
- ·Plane the wall.

Please confirm,

### Attachments:

Drainage Structure Conflict with Footing and Wall at Ramp.pdf

Official Response: Carol Harris (Jonathan Levi Architects LLC) responded on Wednesday, May 17th, 2023 at 4:55PM EDT Refer to LeMessurier response attached.

### Attachments:

RFI-722 Drainage Structure Conflict with Footing and Wall at Ramp\_RESPONSE.pdf

# All Replies:

# Response from Carol Harris (Jonathan Levi Architects LLC) at 04:55 PM on 05/17/2023


Refer to LeMessurier response attached.


### Attachments

RFI-722 Drainage Structure Conflict with Footing and Wall at Ramp\_RESPONSE.pdf

If the information provided in the response to this RFI constitutes a change in contract price or time, the trade contractor shall not proceed with this work unless authorized to do so by the Construction Manager in writing. The trade contractor shall provide the Construction Manager written notice within five (5) working days from receipt of this Request for Information that this RFI constitutes a change, all in accordance with Article 8 of the Contract Agreement. Should no change be required, a no cost change will be issued to you incorporating this RFI into your contract.

BY	DATE	COPIES TO





Job	ID: BA54F42D-805A-4F16	Description	Phase Code	SubContractor	Amount
308864.000	OS-00357	HVAC	01.23A.230000.TC	Patrick J Kennedy & Sons Inc	\$1,881.00
J08864.000	OS-00357	Gen & Excess Liability Insurance	99.970,950050.Z		\$53.00
308864.000	OS-00357	Performance & Payment Bond	99.970.997000.Z		\$11.00
J08864.000	OS-00357	Subcontractor Default Insurance	99.975.996000.Z		\$.00
J08864.000	OS-00357	Fee	99.999.999000.Z		\$97.00
TOTAL FOR PCI No	o. OS-00357		2 Tempo de Maria de M		\$2,042.00

Submitted Amt: \$2,042.00



Date: Revised: 3/7/2024

Project Name:

Michael Driscoll School

Project No:

J08864

Change Summary

Change Number: OS-357

Description: CCD-16 Generator Start Stop Output Signal from BMS

Bid Package / Scope of Work	Subcontractor	Cost
02A Abatement / Demolition	American Environmental	\$0.00
03A Concrete	Marguerite Concrete, Inc.	\$0.00
DSA Structural Steel	SuperMetal Structures Inc.	\$0.00
D6A Millwork	Polybais	\$0.00
07C Metal Panels	Salem Glass Company	\$0.00
07D Spray Fireproofing	Riemor Construction, Inc.	\$0.00
D8A Storefront	Suiem Guas Company	\$0.00
D8C Doors, Frames, and Hardware	Kamco Supply Corp. of Boston	\$0.00
09A Drywall & General Trades	Central Ceilings, Inc.	\$0.00
09F Wood Athletic Flooring	JJ Curran	\$0.00
09G Resinous Floors	Stonhard	\$0.00
09H Carpeting	Capital Carpet & Flooring Specialists	\$0.00
10A Specialties	Managanaro	\$0.00
10B Signage	Metro Signs	\$0.00
IOC Overhead Doors	Baron	\$0.00
IIA Theater Lighting	Barbazon	\$0,00
11B Gym Equipment and Bleachers	The Pappas Co.	\$0.00
11C Food Service Equipment	Kitteridge Equipment Company, Inc.	\$0.00
12B Window Treatments	Walker Specialties	\$0.00
31A Site Enabling	Walker Specialties J. Derenzo Co.	\$0.00
32A Landscaping	Brightview	\$0.00
Subguard Insurance (CDI)	1.20%	\$0.00
DOLLAR CONTROLLER CONTROLLAR CONT	Subcontractor Total	\$0.0

	Bid Package / Scope of Work	Trade Contractor	Cost
04A	Masonry	Fernandes Masonry, Inc.	\$0.00
05B	Miscellaneous & Omamental Iron	United Steel, Inc.	\$0.00
07A	Waterproofing and Caulking	Armani Restoration, Inc.	\$0.00
07B	Roofing and Flashing	J.D. Rivet & Co. Inc.	\$0.00
08B	Glass and Glazing	Kapiloff's Glass, Inc.	\$0.00
09B	Resilient Flooring	CJM Services, Inc.	\$0.00
09C	Tile	Pavillion Floors, Inc.	\$0.00
09D	Painting	Color Concepts Inc.	\$0.00
09E	Acoustical Ceiling Tile	The Cheviot Corporation	\$0.00
14A	Elevator	Delta Elevator Service Corp.	\$0.00
21A	Fire Protection	Johnson Controls Fire Protection LP	\$0.00
22A	Plumbing Enabling.	Patrick J. Kennedy & Sons, Inc.	\$0.00
	HVAC	Patrick J. Kennedy & Sons, Inc.	\$1,881.00
26A	Electrical	Wayne J Griffin Electric, Inc.	\$0.00
.,	Bond (included in above cost)	A TOTAL OF THE PROPERTY OF THE	
		Trade Contractor Total	\$1,881.00

Subcontractor/Trade Contractor Total	-	\$1,881.00
General Conditions		\$0.00
CM Bond	0.600%	\$11.00
Total CCIP	2.750%	\$53.00
Fee	5.00%	\$97.00
TOTAL		\$2,042.00

DocuSign Envelope ID: BA54F42D-805A-4F16-8253-F048EE4F1E08

3 days

Note that any days extension requested will require substantiating documentation to support the request for time including demonstration of the direct impact to the critical path. If left blank, no additional time extensions will be accepted.

**Upload Your Supporting Documentation Here** 



# Patrick J. Kennedy & Sons, Inc. MECHANICAL CONTRACTORS

39 Gibson Street Boston, MA 02122-1222 Ph: (617)265-5535

# PROPOSED CHANGE ORDER

Number: PCO-0044

Date: 10/13/23

Phone:

Job: 2021-05 Driscoll School - HVAC

To: Douglas Murphy
Gilbane Building Co
10 Channel Center St
Suite 100
Driscoll School - HVAC
Boston, MA 02210

Description: CCD-16 Generator Start Stop Output Signal From BMS

Source: CCD # 16

Added Start/Stop for the Emergency Generator

- Provide a point to remotely start and stop the generator from the BMS
- Provide programming and point to point checkout
- Provide Engineering and graphics for added FSDs

# This proposal DOES NOT include:

- Premium Time
- Patching and painting. JCI and JME is not responsible for any damage to finished walls

# Notes:

-This proposal is valid until 10/31/23

	Quantity Unit	Unit Price	Price
	1.00 ls	\$1,854.50	\$1,854.50
		Subtotal:	\$1,854.50
Bond Cost	\$1,854.50	1.44%	\$26.70
		Total:	\$1,881.20
a 3 days.			
	Bond Cost	1.00 ls	1.00 Is \$1,854.50 Subtotal: Bond Cost \$1,854.50 1.44%

Submitted by:	Raymond Hanley	Approved by:	
	Patrick J. Kennedy & Sons, Inc	Date:	

JCI Controls, Inc.	Project: Reference Number:	Page: 2
Title:	Title:	
Date:	Date:	
PO:		

JCI Controls, Inc.

Project: Reference Number: Page: 4

# TERMS AND CONDITIONS

By accepting this proposal, Purchaser agrees to be bound by the following terms and conditions:

- 1. SCOPE OF WORK. This proposal is based upon the use of straight time labor only. Plastering, patching and painting are excluded. "In-line" duct and piping devices, including, but not limited to, valves, dampers, humidifiers, wells, taps, flow meters, orifices, etc., if required hereunder to be furnished by Johnson Controls, Inc. (hereinafter referred to as JCI), shall be distributed and installed by others under JCI's supervision but at no additional cost to JCI. Purchaser agrees to provide JCI with required field utilities (electricity, toilets, drinking water, project hoist, elevator service, etc.) without charge. JCI agrees to keep the job site clean of debris arising out of its own operations. Purchaser shall not back charge JCI for any costs or expenses without JCI's written consent unless specifically noted in the statement of the scope of work or services undertaken by JCI under this agreement, JCI's obligations under this agreement expressly exclude any work or service of any nature associated or connected with the identification, abatement, clean up, control, removal, or disposal of environment Hazards or dangerous substances, to include but not be limited to asbestos or PCSs, discovered in or on the premises. Any language or provision of the agreement elsewhere contained which may authorize or empower the Purchaser to change, modify, or alter the scope of work or services to be performed by JCI shall not operate to compel JCI to perform any work relating to Hazards without JCI's express written consent.
- 2. INVOICING && PAYMENTS. JCI may invoice Purchaser monthly for all materials delivered to the job site or to an off-site storage facility and for all work performed on-site and off-site. Ten percent (10%) of the contract price is for engineering, drafting and other mobilization costs incurred prior to installation. This 10% shall be included in JCl's initial invoice. Purchaser agrees to pay JCl the amount invoiced upon receipt of the invoice. Waivers of lien will be furnished upon request as the work progresses to the extent payments are received. If JCl's invoice is not paid within 30 days of its issuance, it is delinquent.
- 3. MATERIALS. If the materials or equipment included in this proposal become temporarily or permanently unavailable for reasons beyond the control and without the fault of JCI, then in the case of such temporary unavailability, the time for performance of the work shall be extended to the extent thereof, and in the case of permanent unavailability, JCI shall (a) be excused from furnishing said materials or equipment, and (b) be reimbursed for the difference between the cost of the materials or equipment permanently unavailable and the cost of a reasonably available substitute therefore.
- 4. WARRANTY. JCI warrants that the equipment manufactured by it shall be free from defects in material and workmanship arising from normal usage for a period of ninety (90) days from delivery of said equipment, or if installed by JCI, for a period of ninety (90) days from installation. JCI warrants that for equipment furnished and/or installed but not manufactured by JCI, JCI will extend the same warranty terms and conditions which JCI receives from the manufacturer of said equipment. For equipment installed by JCI, if Purchaser provides written notice to JCI of any such defect within thirty (30) days after the appearance or discovery of such defect, JCI shall, at its option, repair or replace the defective equipment. For equipment not installed by JCI, if Purchaser returns the defective equipment to JCI within thirty (30) days after appearance or discovery of such defect, JCI shall, at its option, repair or replace the defective equipment and return said equipment to Purchaser. All transportation charges incurred in connection with the warranty for equipment not installed by JCI shall be borne by Purchaser. These warranties do not extend to any equipment which has been repaired by others, abused, altered or misused, or which has not been properly and reasonably maintained. THESE WARRANTIES ARE IN LIEU OF ALL OTHER WARRANTIES, EXPRESS OR IMPLIED, INCLUDING, BUT NOT LIMITED TO, THOSE OF MERCHANTABILITY AND FITNESS FOR A SPECIFIC PURPOSE
- 5. LIABILITY. JCI shall not be liable for any special, indirect or consequential damages arising in any manner from the equipment or material furnished or the work performed pursuant to this agreement.
- 6. TAXES. The price of this proposal does not include duties, sales, use, excise, or other similar taxes, unless required by federal, state or local law. In addition to the stated price, purchaser shall pay all taxes not legally required to be paid by JCI or, alternatively, shall provide JCI with acceptable tax exemption certificates. JCI shall provide Purchaser with any tax payment certificate upon request and after completion and acceptance of the work.
- 7. DELAYS. JCI shall not be liable for any delay in the performance of the work resulting from or attributed to acts or circumstances beyond JCI's control, including, but not limited to, acts of God, fire, riots, labor disputes, conditions of the premises, acts or omissions of the Purchaser, Owner or other Contractors or delays caused by suppliers or subcontractors of JCI, etc.
- 8. COMPLIANCE WITH LAWS. JCI shall comply with all applicable federal, state and local laws and regulations and shall obtain all temporary licenses and permits required for the prosecution of the work. Licenses and permits of a permanent nature shall be procured and paid for by the Purchaser.
- 9. DISPUTES. All disputes involving more than \$15,000 shall be resolved by arbitration in accordance with the rules of the American Arbitration Association. The prevailing party shall recover all legal costs and attorney's fees incurred as a result. Nothing here shall limit any rights under construction lien laws.
- 10. INSURANCE. Insurance coverage in excess of JCl's standard limits will be furnished when requested and required. No credit will be given or premium paid by JCl for insurance afforded by others.
- 11. INDEMNITY. The Parties hereto agree to indemnify each other from any and all liabilities, claims, expenses, losses or damages, including attorneys' fees, which may arise in connection with the execution of the work herein specified and which are caused, in whole or in part, by the negligent act or omission of the Indemnifying Party.

# M CONSTRUCTION CHANGE DIRECTIVE

To:	Douglas Murphy		
Project Name:	Driscoli School	Date of Issuance:	September 14, 2023
Project No.:	1823	CCD No.:	016
		Re:	Generator Start Stop Output Signal From BMS
You are hereby d	lirected to make change(s) in the Contract as describe	ed herein.	
Proposed Adjusti	ments		
Lump sum (i Unit Price of	basis of adjustments to the Contract Sum is: increase) (decrease) of \$  f \$ per erials not to exceed \$ be determined.		
2. The Contract	Time is proposed to remain unchanged.		
Directive (CCD),	the Owner and Architect and received by the Contract and the Contractor shall proceed with the changes as ments in the Contract Sum and Contract Time set for	described herein. Signatu	nes effective immediately as a Construction Change ure by the Contractor indicates agreement with the
DESCRIPTION			
	by the owner provide output from a BMS contro kly scheduled exercise. Installation as per requi		
ATTACHMENT	S		
	N/A		
·			

# M CONSTRUCTION CHANGE DIRECTIVE

To:	Douglas Murphy		
Project Name:	Driscoll School	Date of Issuance:	September 14, 2023
Project No.:	1823	CCD No.:	016
		Re:	Generator Start Stop Output Signal From BMS
You are hereby o	lirected to make change(s) in the Contract as describe	ed herein.	
Proposed Adjust	ments .		
Lump sum ( Unit Price of Time & mal Final cost to  The Contract When signed by Directive (CCD),	I basis of adjustments to the Contract Sum is:  increase) (decrease) of \$  If \$  per  cerials not to exceed \$  be determined.  Time is proposed to remain unchanged.  the Owner and Architect and received by the Contract and the Contractor shall proceed with the changes as ments in the Contract Sum and Contract Time set for	s described herein. Signati	nes effective Immediately as a Construction Change ure by the Contractor indicates agreement with the
DESCRIPTION			
	by the owner provide output from a BMS contro kly scheduled exercise. Installation as per requi		
ATTACHMENT	S		
	N/A		

# Gilbane Building Company **Authorization To Proceed**

ATP NO:

OWNER:

CONTRACT FOR: Brookline - Driscoll School

Town of Brookline ADDRESS: 333 Washington Street

Brookline, MA, 02445

PROJECT NUMBER:

J08864,000 ATP-0402

ATP VERSION:

DATE OF ISSUANCE: SUBMITTED BY:

Gilbane Building

Company

ARCHITECT: Jonathan Levi Architects LLC, Mark Warner

**ALTERNATE** TRACKING #:

The Contract Documents are hereby amended to include the additional Work described below, which is outside of the current scope of the Work and constitutes a change.

Upon Owner approval, Gilbane Building Company will proceed with the Work promptly.

Costs as incurred are in addition to the current contract Sum and will be invoiced and paid on a monthly basis and identified as separate items within the requisition. Once final cost of the Work involved and change in Sum and Time (if any) are fully determined, it will be submitted for inclusion in a final Change Order adjusting the Contract Sum and/or Time.

TITLE: Delegated Design Cost for CCD-6R Stair 1 Interruption Wall

DESCRIPTION: This ATP represents the additional cost associated with the Stair 1 Interruption Wall being a delegated design, as noted in the returned approved 05 50 00-35 Submittal but not noted in CCD-6R. The material and labor to install the interruption wall were already submitted and approved in ATP-304.

# Attachments:

Number	Description:	PCI Number	Change Date	Revision
00000001	ATP-402 Backup.pdf		12/19/2023	

The Following information is provided by Gilbane Building Company

Method of determining change in Contract:

☑ Guaranteed Maximum Price

Cost Plus Fee

Unit Price

Lump Sum

■ Other

Change In Contract Sum Dollar Amount: \$2,117.00

Fixed

Maximum

□ Estimated

Time and Material

**Change In Contract Time** Time (Days): TBD

Fixed

Maximum

F Estimated

Job	PCI No.	Description	Phase Code	SubContractor	Amount	Accept?
J08864.000	OS-00335	Misc. and Ornamental Metals		United Steel, Inc.	\$1,949.00	@YesC No

Gilbane Building Company

# Gilbane Building Company

Signed: 12/19/2023 11:23:52 AM Eastern Standard Time - By: Douglas Murphy (Project Executive )

Gilbane Building Company: 10.126,8.55

Jonathan Levi Architects LLC

By: Mark Warner

Title: Principal

Company: Jonathan Levi Architects LLC

Date: 12/21/23

Printed Mark Warner

DocuSigned by:

LEFTFIELD, LLC

By: Lynn Stapleton

Company: LeftField

3/7/2024

Date: Printed Name: Lynn Stapleton

Town of Brookline



164 School Street East Hartford, CT 06108 (860) 289-2323 Fax (860) 289-6350

Project: Driscoll School Misc Customer: Gilbane USI Job #: 21041 Misc USI CO # 41 USI Co Rev: 0 CO Date: 9/21/23 Co Total: **\$1,951** \$1,949 This change requires a time extension of work-days. CO Reference: Stair 1 interupter gate engineering and delegated design RFQ OS 303 Rev Description: **Change Order Summary** Description Profit % Profit Total Taxable Cost OH % OH Value SubTotal \$92 \$1,750 5.00% \$88 \$1,838 5.00% \$1,930 Labor 5.00% 5.00% Bond \$19 \$21 E 000/ \$1,769 • Total \$1,949 Labor Breakdown Qty Units Unit \$ Description Cost 6 Hrs \$185 \$1,110 Engineering Field Measuring 8 Hrs \$80 \$640 A signature below indicates that this change is acceptable to Gilbane, and that United Steel, Inc. is directed to proceed with this work.

Page 1 of 1

Title:

Accepted by:



# Submittal #05 50 00-35.0 05 50 00 - Metal Fabrications

Gilbane Building Company 10 Channel Center Street Suite 100 Boston, Massachusetts 02210 Phone: (617) 478-2981 **Project:** J08864.000 - Michael Driscoll School - Brookline 725 Washington Street Brookline, Massachusetts 02446

Printed On: 07/24/2023 02:05 PM

	Stair 1 Interruption	Security Wall &	& Door
SPEC SECTION:	05 50 00 - Metal Fabrications	SUBMITTAL MANAGER:	Robert Hannula (Gilbane Building Company)
STATUS:	Pending Review	DATE CREATED:	07/20/2023
ISSUE DATE:	07/20/2023	REVISION:	0
RESPONSIBLE CONTRACTOR:	United Steel, Inc.	RECEIVED FROM:	тісте температура (1964 ж.) (1964 ж
RECEIVED DATE:		SUBMIT BY:	
FINAL DUE DATE:	08/7/2023	LOCATION;	
SUB JOB;		COST CODE:	e-punta promise passa palament automatata an et a a a a a a a a a a a a a a a a a a
LEAD TIME:	ing pagamatang (pag-innorphisipag) at the third distributed pagamatang	TYPE:	Shop Drawing
APPROVERS:	Robert Hannula (Gilbane Building Company), Wi Architects LLC), Sue Hulbert (LeMessurier Cons LLC), Mark Warner (Jonathan Levi Architects LL	ultants, Inc.), James Machek (.	
,	nan Levi Architects LLC}, Sue Hulbert (LeMessuri athan Levi Architects LLC)	er Consultants, Inc.), James M	achek (Jonathan Levi Architects LLC)
DISTRIBUTION:		annen ann ann an ann an t-òireann an ann an t-òireann ann ann a' dhùig ann ann, ann an dh-òire (1600 1601 1614 de 1619 1616 1616 1616 1616 1616 1616 161	
DESCRIPTION:		embata hi handa ee saanata ahaa ii iil iil ka aa aanaan oo aa aan 4044 dalka hii fiirankii ka 6046 oo ka 1240 ah aa ka 6046 oo ka 1240 ah aa 1260 oo ka 1240 oo ka 12	CONTROL OF THE PROPERTY OF T
ATTACHMENTS:		tagyaren taran ota santaran tarituan qoqaqaqaqaan ahada dahada kartudiya tarihida (k. qiqi); ahagi aliqida (qifi dashida tarihida ahada kartudiya tarihida (k. qiqi); ahagi aliqida (qifi dashida tarihida ahada kartudiya tarihida (qiqi); ahagi aliqida (qifi dashida tarihida ahada kartudiya tarihida (qiqi); ahagi aliqida (qifi dashida tarihida ahada kartudiya tarihida (qiqi); ahagi aliqida (qiqi); ahaqi aliqida (qiqi); ahaqi aliqida (qiqi); ahada (qiqi); ahaqi aliqida (qiqi); ahaqi	

# SUBMITTAL WORKFLOW

NAME	SUBMITTER/ APPROVER	SENT DATE	DUE DATE	RETURNED DATE	RESPONSE	ATTACHMENTS	COMMENTS
David Lempicki	Submitter		8/3/2023	7/20/2023	Submitted	21041 Driscoll Item 1.3 Stair 1 Interrupter Gate OFA.pdf	Please see attached 21041 Driscoll Item 1.3 Stair 1 Interrupter Gate OFA
Joe Viniczay	Submitter		8/3/2023		Pending		
Robert Hannula	Approver	7/20/2023	8/3/2023		Pending		
William Heiberger	Approver	7/20/2023	8/3/2023	7/24/2023	Reviewed by Gilbane	05 50 00-35 Stair 1 Interruption Security Wall & Door.pdf	
Carol Harris	Approver	7/24/2023	8/7/2023		Pending		
Sue Hulbert	Approver	7/24/2023	8/7/2023		Pending		
James Machek	Approver	7/24/2023	8/7/2023		Pending		
Mark Warner	Approver	7/24/2023	8/7/2023		Pending		

MICHAEL DRISCOLL SCHOOL BROOKLINE, MA J08864.000

# SUBMITTAL STAMPING SHEET

Architect Name Stamp Area Consultant Name Stamp Area

# Gilbane

# REVIEWED

Submittal No: 05 50 00-35 Stair 1 Interruption Security Wall

Rev: \_\_\_\_

Reviewed By: WHeiberg

Date: 07/24/2023

This submittal has been reviewed, checked and approved for compliance with the Contract Documents unless atherwise noted herein. This review does not constitute nor does it assure design responsibility nor does it relieve the trade contractor/supplier from complying with the contract requirements, coordinating their work with other trade contractors and verifying field dimensions.


Consultant Name Stamp Area



0.3800

DocuSign Envelope ID: CD3FD824-2C68-41C5-A583-5683A1B47170

# Top View



# **End View**



EEU Stary

Solution

A Training is for visual and conceptual purposes, is not to scale, and is based on McNICHOLS CO. does not provide angineering services of any kind. Technical provided is for evaluation by technically skilled persons only, with the any use thereof to be at their independent discretion and risk. McNICHOLS CO. Solution or use. McNICHOLS CO. Terms and concentrations or warranties are hereby disclaimed. This document and other related documents are subject to McNICHOLS CO. Terms and Conditions.

	0.430   1.1.4.4.0		q
	0.3800" x 0.3800"	ting A OPENING SIZE	ing.
Page Number 1 of 1	2 x 2	MESH SIZE	8
<b>Revision Date</b> 04.30.2021	58%	with PERCENT OPEN AREA	vith
Item Manipel 20072700	Woven - Lock Crimp/Plain Weave	WEAVE or TRIM TYPE	ces.
36022200	Carbon Steel	PRIMARY MATERIAL	9
NOTIOSCALE	Woven	CONSTRUCTION TYPE	L
	Square	MESH TYPE	
DRAWING	McNICHOLS® WIRE MESH	Mc	T -