O O

O

C

 $\boldsymbol{\mathcal{L}}$ 

**Driscoll School Project** 

Change Order #27 Summary

Change Proposal Number	Change Value
ATP 193R3, ASI 42, Paint Colors	\$13,819.00
ATP 202R1, ASI 76, Deleted Corridor Lights LC6	(\$30,000.00)
ATP 229, ASI 68, Play Area Fence Clarifications	\$5,090.00
ATP 239, RFI 500, Bay Windows Inside Corner Flashing	\$34,594.00
ATP 244R1, ASI 71, Area A Exterior Elevations	\$1,763.00
ATP 245R1, RFI 523, Central Display Flair Walls	\$0.00
ATP 249R1, RFI 642, Bean Soffit in Room 47100	\$0.00
ATP 254R1, RFI 525, Roof Duct Modifications	\$6,105.00
ATP 259, ASI 79, Mass Notification Sequence Clarifications	\$2,722.00
ATP 260, RFI 577, Jamb Detail at S05	\$2,517.00
ATP 261, RFI 577, Added Blocking for Climbing Wall	\$2,408.00
ATP 264, RFI 634, Basement Door frame Hight Conflicts	\$1,835.00
ATP 265, RFI 510, Sewer Tie-In from B to SMH-2	\$1,104.00
ATP 266R1, RFI 638, Gym Defibrillator Cabinet	\$0.00
ATP 267, RFI 347, MP Technology Room - Sliding Doors	\$0.00
ATP 268, Black Break Metal Sill at Trespa	\$0.00
ATP 269, RFI 622, Multipurpose Room Fin Tube Plenum	\$0.00
ATP 270, RFI 666, C2 Fixtures Behind the Stage Wall	\$7,982.00
ATP 282, RFI 647, Tamper Switch Tie to Fire Alarm	\$2,172.00
ATP 284, FRI 526, Fuel Fill Core Openings Rework	\$0.00
ATP 285, RFI 65, Floor Drain at Outdoor Storage 1437	\$5,830.00
ATP 287, S37 and S39 Bump-Out	\$0.00
ATP 290, Miscellaneous Masonry Rework	\$0.00
ATP 292, Rework Projector Screen Brackets	\$0.00
Total Change Order Value	\$57,941.00

# ATP 193R3, ASI 42, Paint Colors

\$13,819.00

Owner Scope Change to add paint accent colors identified for the Project Areas on Floors 3 and 4

# ATP 202R1, ASI 76, Deleted Corridor Lights LC6

(\$30,000.00)

Per Arch/MEP coordination, uplighting of corridor ceilings was not required.

# ATP 229, ASI 68, Play Area Fence Clarifications

\$5,090.00

Modifications to the base of the fence gate to work with the ramp at the PreK/K play area. The stanchions adjacent to the gate conflicted with the typical support bracket and were modified to coordinate with the finish grade.

### ATP 239, RFI 500, Bay Windows Inside Corner Flashing

\$34,594.00

It was determined in the field that the installation of a flashing piece at the intersection of the bay window phenolic panel return and the brick relieving angle would provide an additional measure of protection for the bay window soffit.

# ATP 244R1, ASI 71, Area A Exterior Elevations

\$1,763.00

Several DCU units were relocated to the east wall over the areaway in order to reduce the distance of the piping runs previously shown to go to the roof level to improve performance. Reframing was required to support the units from the wall.

# ATP 245R1, RFI 523, Central Display Flair Walls

\$0.00

No cost clarification of the central display case as documented on A625 in the bid documents.

### ATP 249R1, RFI 642, Bean Soffit in Room 47100

\$0.00

Construction contingency to build GWB beam enclosures as shown in the Exterior Wall Sections series and Exterior Details series (ref: 2/A316, 10/A522).

### ATP 254R1, RFI 525, Roof Duct Modifications

\$6,105.00

The roof duct was reconfigured to allow appropriate clearance for the electrical panel door.

### ATP 259, ASI 79, Mass Notification Sequence Clarifications

\$2,722.00

Owner Scope Change to allow custom messages for the Mass Notification System

#### ATP 260, RFI 577, Jamb Detail at S05

\$2,517.00

Modifications to the detail of the opening at the wall outside the copy room required additional clearance for the installation of the window framing and jamb stud support.

## ATP 261, RFI 577, Added Blocking for Climbing Wall

\$2,408.00

Owner Scope Change for climbing wall installations required additional blocking

#### ATP 264, RFI 634, Basement Door frame Height Conflicts

\$1,835.00

Coordination of 2 basement custodian storage doors with overhead steel beams necessitated reduced door heights.

#### ATP 265, RFI 510, Sewer Tie-In from B to SMH-2

\$1,104.00

The existing site sewer elevation was different than documentation provided to A/E, requiring an alternate connection detail. This was an unforeseen condition.

#### ATP 266R1, RFI 638, Gym Defibrillator Cabinet

\$0.00

GMP Contingency for Defibrillator Cabinet for the Gymnasium as indicated on sheet A435

3		
٠,		
۷		
_		
- - -		
)		
-		
(		
_		
. )		
)		
J		
-		
)		
`		
) : )		
`		
<b>,</b>	ε	
•	5000	
	U	
	υ	
	O	
	 >	
	ø	
	× •	
	3	
	<i>≶</i>	
	•	
	749	
	^	
	٧.	
	3	
	00	
	ζ,	
	9	
	ŏ	
	Ö	
	8	
	4	
	٥	
	37.94	
	4 W	
	ŀ	
	_	
	9	
	_ @	
	÷	
	v	
	_	
	N	
	0	
	Q	
	Ε	
	c	
	o ←	
	'n	
	Ω	
	Φ	
	ø	
	-	
	0	

ATP 267.	RFI 347.	MP Technology Room	- Sliding Doors
/\ II &\/ j	11111277,	TALL LECTHIOTORA LOOMS	- Summe Doors

\$0.00

GMP Contingency for sliding doors in Multipurpose Room to have tectum acoustical finish as indicated on drawings

### ATP 268, Black Break Metal Sill at Trespa

\$0.00

GMP Contingency for brake metal trim to provide closure at the base of the Trespa wall panels and soffit flashing

#### ATP 269, RFI 622, Multipurpose Room Fin Tube Plenum

\$0.00

GMP Contingency for a sheet metal plenum enclosure at the balcony soffit in the multipurpose room as indicated in the drawings

### ATP 270, RFI 666, C2 Fixtures Behind the Stage Wall

\$7,982.00

Coordination of the theater curtains and equipment revealed a conflict with pendant lighting fixtures in the Multipurpose room. Fixtures changed to a narrow wall mount to avoid conflict.

# ATP 282, RFI 647, Tamper Switch Tie to Fire Alarm

\$2,172.00

Connection of tamper switch to the fire alarm system.

#### ATP 284, FRI 526, Fuel Fill Core Openings Rework

\$0.00

GMP Contingency for steel beams added to support core openings for the fuel oil fill piping. Final location was to be a required trade coordination which happened subsequent to the base building structure installation.

#### ATP 285, RFI 65, Floor Drain at Outdoor Storage 1437

\$5,830.00

Coordination of the controls for the outdoor splashpad required an additional floor drain in Outdoor Storage 1437.

#### ATP 287, S37 and S39 Bump-Out

\$0.00

GMP Contingency for coordinating girts, 6" column with fireproofing installed within a 6" stud wall and phenolic panels

### ATP 290, Miscellaneous Masonry Rework

\$0.00

GMP Contingency for coordinating and reworking several small openings for installation of mechanical work.

### ATP 292, Rework Projector Screen Brackets

\$0.00

GMP Contingency for relocation of projector screen to location indicated in construction documents