

PIERCE SCHOOL WEEKLY UPDATE, 06/20/25



SCHOOL STREET WILL BE CLOSED FROM 7:00AM-4:30PM DAILY BEGINNING 6/24

THIS WEEK (June 16-20)

- Excavate for interior footings.
- Form/Rebar/Pour walls along 1 line, G line
- F/R/P footings along G/H, N lines
- Excavate for elevator pit along AA line.
- Cut and cap utilities in Harvard Street

PROJECT TRACKING:

- Footings: 20%; wall: 10%; piers: 10%

ANTICIPATING NEXT WEEK (June 23-27)

- In-road utility work begins in School Street
- F/R/P interior footings
- F/R/P walls at 1, G and M/N lines
- Pre-trench and SOE at Historic Building
- Begin steel installation at mock-up.

MILESTONES:

- Complete concrete walls 'A' side: 07/11/25

Narrative:

Concrete pours for footings and walls continued this week in Area A (see next page for graphic). Concrete walls for the project mockup (adjacent to the Library loading dock access, see above) were poured. The site contractor continued with excavation, fill and compaction for the next areas of foundation work, and the on-site pond in Area B was pumped out and filled.

Two of the areaways at the Historic Building were demolished, as the first step of exposing and waterproofing the foundation wall. Inspections continued daily for compaction, rebar, concrete and bottom of footings.

Approval was received to begin treatment and removal of the site pond (rainwater).

A Utility crew continued with cut and cap work on Harvard Street this week, and a camera crew came back to reshoot some of the underground pipe, to verify its condition.

NOTE: BEGINNING ON JUNE 24TH, SCHOOL STREET BETWEEN WASHINGTON AND HARVARD STREETS WILL BE CLOSED FROM 7AM-4:30PM DAILY, THROUGH THE SUMMER. LOCAL BUSINESSES WILL HAVE ACCESS TO THEIR PROPERTIES. CONTACT ANDREW DESCHENES AT LEFTFIELD, 774.922.4512, adeschenes@leftfieldpdm.com.




Overall, the project remains on schedule.

For other project details, please visit the Project Website: <https://www.brookline.k12.ma.us/Page/2463>

To sign up for Project Updates, please go to: <https://www.brooklinema.gov/list.aspx?ListID=816>



Bldg A Bldg B

-  Footing/Site Prep
-  Footings
-  Foundation Walls

