

PIERCE SCHOOL WEEKLY UPDATE



THIS WEEK (Sept. 2-6)

- Abatement ongoing in 70's building
- Selective demo ongoing in Hist. Bldg.
- Exploratory work at storm and sewer lines.

PROJECT TRACKING:

- Abatement 95% complete
- Demolition 12% complete

ANTICIPATING NEXT WEEK (Sept. 9-13)

- Exterior abatement begins, 70's building
- Abate and remove exterior windows ongoing
- Continue with selective demo, Hist. Bldg
- Install vibration monitors around site.
- Install external filters on adjacent HVAC units.

MILESTONES:

- Exterior brick removal begins: 9/16/24
- Demo begins, 70's bldg.: 10/23/24

For other project details, please visit the Project Website: <https://www.brookline.k12.ma.us/Page/2463>

To sign up for Project Updates, please go to: <https://www.brooklinema.gov/list.aspx?ListID=816>

