

7/31/22

Driscoll School Project

**Change Order #13 Summary**

<u>Change Proposal Number</u>	<u>Change Value</u>
ATP 0039 /OS-00035 ASI #10 Shaft Transitions	\$16,112.00
ATP 0064/OS 0078 PR 19 Ductless Cooling Units	(\$1,553.00)
ATP 0072/OS-00082 PR-020 Delete Guidance Storage Room	(\$4,606.00)
ATP 0074/OS-00110 ASI-043 RFI-274, Thermal Block	\$44,317.00
ATP 0079/BT-00011 Temporary Wall Bracing for Building C & A Backfill	\$0.00
ATP 0080/OS-00111 ASI #41 Typical Classroom Communication- Control	\$0.00
ATP 0082 OS-00083 RFI #300 Modify Column Base Plate	\$1,819.00
ATP 0086/OS-00101 ASI #27 Sloped Glazing	\$13,457.00
ATP 0088/ BT-00012 Intermediate Primer Coat on Monumental Stair	\$0.00
ATP 0090/BT-00014 Marguerite-Saturday 6/4/2022 & 6/11/2022	\$0.00
ATP 0091/ BT-00015 Steel Bump out at Building C Out of Sequence	\$0.00
ATP 0094/OS-00113 PR #26 OT/PT 4128 Ceiling Hooks	\$8,104.00
ATP 0095/OS-00099 RFI #70 Roof Drainage Phasing	\$0.00
ATP 0096/BT 0077 Landscaping Price increase	\$0.00
<b>Total Change Order Value</b>	<b>\$77,650.00</b>

**ATP 0039 /OS-00035 ASI #10 Shaft Transitions** **\$16,112.00**

Shaftwall transitions to accommodate duct routing

**ATP 0064/OS 0078 PR 19 Credit for Ductless Cooling Units** **(\$1,553.00)**

Credit for fewer required circuits

**ATP 0072/OS-00082 PR-020 Delete Guidance Storage Room** **(\$4,606.00)**

Credit to delete storage room to provide additional waiting room space as requested by PSB

**ATP 0074/OS-00110 ASI-043 RFI-274, Thermal Block** **\$44,317.00**

Thermal blocks indicated in details but not in specifications

**ATP 0079/BT-00011 Temporary Wall Bracing for Building C & A Backfill** **\$0.00**

Construction contingency for temporary bracing and backfill

**ATP 0080/OS-00111 ASI #41 Typical Classroom Communication- Control** **\$0.00**

No cost change to control locations



7/31/22

<p><b>ATP 0082 OS-00083 RFI #300 Modify Column Base Plate</b>          Modifications to coordinate with footings</p>	<p><b>\$1,819.00</b></p>
<p><b>ATP 0086/OS-00101 ASI #27 Sloped Glazing</b>          Additional structure required to support glazing and wind loads</p>	<p><b>\$13,457.00</b></p>
<p><b>ATP 0088/ BT-00012 Intermediate Primer Coat on Monumental Stair</b>          No cost change to paint system</p>	<p><b>\$0.00</b></p>
<p><b>ATP 0090/BT-00014 Marguerite-Saturday 6/4/2022 &amp; 6/11/2022</b>          Construction contingency used for Saturday work</p>	<p><b>\$0.00</b></p>
<p><b>ATP 0091/ BT-00015 Steel Bump out at Building C Out of Sequence</b>          Construction contingency</p>	<p><b>\$0.00</b></p>
<p><b>ATP 0094/OS-00113 PR #26 OT/PT 4128 Ceiling Hooks</b>          Owner scope change to add structural ceiling hooks for OT/PT equipment</p>	<p><b>\$8,104.00</b></p>
<p><b>ATP 0095/OS-00099 RFI #70 Roof Drainage Phasing</b>          No cost change to drainage system</p>	<p><b>\$0.00</b></p>
<p><b>ATP 0096/BT 0077 Landscaping Price increase</b>          Construction contingency for new landscaping contract buyout</p>	<p><b>\$0.00</b></p>

